

# TRLIA 11<sup>th</sup> QUARTERLY PROGRESS REPORT FOR FEATHER RIVER LEVEE IMPROVEMENT PROJECT

- 1. Quarterly Progress Report (QPR) for 11<sup>th</sup> Quarter: October 1 December 31, 2010
- 2. Date of Report: February 17, 2011
- **3. Purpose of Quarterly Report:** This report summarizes the work completed in the 11<sup>th</sup> quarter.
- 4. Specific Project Element Information:
  - Major accomplishments this quarter (i.e. tasks completed, milestones met, meetings held or attended, press releases, etc.)
    - ➤ Project Elements 1, 2, 3, 4, 6, & 7: Feather River Setback Levee named ASCE Region 9 Outstanding Flood Management Project for 2010.
    - ➤ Project Element 4: Levee Degrade was completed
    - ➤ Significant Events, media releases, and media coverage during the Quarter: See Attachment 1.
      - January 15, 2011: ASCE Region 9 Letter; dated January 15, 2011 –
         Feather River Setback Levee named ASCE Region 9 Outstanding Flood Management Project for 2010.
  - Engineering and Construction matters:
    - > Project Element 1 Land Acquisition:

## o Feature 1 (Segment 2/Setback levee): Feature 1 (Segment 2/Setback levee): The table below reflects the current status of Real Estate actions.

| PARCEL<br>NO. | OWNER                         | STATUS OF<br>ACQUISITION | STATUS OF<br>FINAL<br>ACCOUNTING | SETTLEMENT<br>AMOUNT | PENDING<br>DWR<br>PAYMENT <sup>1</sup> |
|---------------|-------------------------------|--------------------------|----------------------------------|----------------------|--|
| 014-370-026   | Richard<br>Webb, et ux        | Completed                | Approved by DWR                  | \$785,000.00         | \$0.00                                 |
| 014-240-022   | Nora Lee<br>Terry Trust       | Completed                | Processing (BRI)                 | \$125,500.00         | \$103,944.87                           |
| 014-250-028   | Naumes, Inc.                  | Completed                | Approved by DWR                  | \$17,548,012.12      | \$0.00                                 |
| 014-250-027   | Naumes, Inc.                  | Completed                | Approved by DWR                  |                      |  |
| 014-290-004   | B. Heir, et al.               | Completed                | Submitted to DWR                 | \$520,000.00         | \$226,109.25                           |
| 014-290-033   | Quinn X.<br>Dang              | Completed                | Under Review<br>(DB)             | \$330,000.00         | \$0.00                                 |
| 014-290-034   | R.S. Uppal, et. ux            | Completed                | Under Review (DB)                | \$731,305.00         | \$0.00                                 |
| 014-370-036   | Nordic<br>Industries,<br>Inc. | Completed                | Under Review (DB)                | \$1,125,000.00       | -\$302,360.87                          |
| 014-370-039   | Gene R.<br>Anderson<br>estate | Completed                | Submitted to DWR                 | \$321,000.00         | \$173,783.39                           |

<sup>&</sup>lt;sup>1</sup> Key to "Pending DWR Payment" column:

<sup>1)</sup> A "plus" number represents the estimated amount to be paid by DWR after approval of the final accounting package.

<sup>2)</sup> A "negative" number represents the estimated amount to be credited to DWR after approval of the final accounting package.

<sup>3)</sup> A "0.00" number reference represents either a) payment has been made by DWR following approval of the final account package or b) the invoice with the final accounting indicated no dollars are owed by DWR and no credit is owed by TRLIA.

<sup>4) &</sup>quot;TBD" means the final order and accounting invoice have not been completed.

| PARCEL<br>NO. | OWNER                                     | STATUS OF<br>ACQUISITION | STATUS OF<br>FINAL<br>ACCOUNTING        | SETTLEMENT<br>AMOUNT | PENDING<br>DWR<br>PAYMENT <sup>1</sup> |
|---------------|---|--------------------------|---|----------------------|--|
| 014-370-006   | Gene R.<br>Anderson<br>estate             | Completed                | Submitted to DWR                        | \$521,393.63         |  |
| 014-370-007   | P.F. Rice, et ux                          | Completed                | Under Review<br>(DB)                    | \$382,500.00         | \$0.00                                 |
| 014-370-020   | Harold D.<br>Hadley, Jr.,<br>Trust et al. | Completed                | Submitted to DWR                        | \$411,000.00         | \$36,769.31                            |
| 014-370-017   | P. Heir                                   | Completed                | Submitted to DWR                        | \$18,500.00          | \$14,136.36                            |
| 014-370-030   | Foster                                    | Completed                | Awaiting Final<br>Order (DB)            |                      |  |
| 014-370-029   | Foster                                    | Completed                | Awaiting Final Order (DB) \$4,880,000.0 |                      | TBD                                    |
| 016-020-005   | Foster                                    | Completed                | Awaiting Final<br>Order (DB)            |                      |  |
| 016-010-002   | Foster                                    | Completed                | Awaiting Final<br>Order (DB)            |                      |  |
| 016-010-007   | Foster                                    | Completed                | Awaiting Final<br>Order (DB)            |                      |  |
| 016-010-016   | Susanna M.<br>Nieschulz<br>Trust          | Completed                | Awaiting Final<br>Order (DB)            | \$1,335,000.00       | TBD                                    |
| 016-010-006   | Lloyd R.<br>Nieschulz, et<br>al.          | Completed                | Awaiting Final<br>Order (DB)            | \$30,000.00          | TBD                                    |
| 016-010-008   | Foster                                    | Completed                | Awaiting Final<br>Order (DB)            | \$45,000.00          | TBD                                    |
| 016-010-009   | Eleanor<br>Herold                         | Completed                | Under Review (DB)                       | \$414,524.49         | \$293,186.87                           |

| PARCEL<br>NO. | OWNER  | STATUS OF<br>ACQUISITION | STATUS OF<br>FINAL<br>ACCOUNTING               | SETTLEMENT<br>AMOUNT | PENDING<br>DWR<br>PAYMENT <sup>1</sup> |
|---------------|--|--------------------------|--|----------------------|--|
| 016-010-010   | Herminita<br>Flores and<br>Mark Aldrin<br>Flores | Completed                | Submitted to DWR                               | \$167,500.00         | \$54,058.88                            |
| 016-060-001   | Foster   | Completed                | Awaiting Final<br>Order (DB)                   | \$100,000.00         | TBD                                    |
| 013-010-010   | Danna<br>Investments                             | Completed                | Processing (BRI)                               | \$1,226,525.00       | -\$139,775.42                          |
| 013-010-035   | Danna<br>Investments                             | Completed                | Processing (BRI)                               |                      |  |
| 013-010-034   | Danna<br>Investments                             | Completed                | Processing (BRI)                               |                      |  |
| 013-010-046   | J.M. Smith,<br>et al.                            | Completed                | Processing (BRI)                               | \$266,000.00         | \$0.00                                 |
| 013-010-026   | J.M. Smith,<br>et al.                            | Completed                | Processing (BRI)                               |                      |  |
| 013-010-016   | Joga S.<br>Mann, et ux                           | Completed                | Awaiting Final<br>Order for Mann<br>Parcel 013 | \$11,200.00          | \$9,276.36                             |
| 014-370-037   | Jaspal S.<br>Clar, et ux<br>(Johl)               | Completed                | Approved by DWR                                | \$780,000.00         | \$0.00                                 |
| 014-370-003   | H&H<br>Trenching,<br>Inc.                        | Completed                | Approved by DWR                                | \$288,500.00         | \$0.00                                 |
| 014-370-024   | Steve Maxey,<br>et ux                            | Completed                | Approved by DWR                                | \$495,000.00         | \$0.00                                 |
| 014-370-033   | T. Miller  | Completed                | Approved by DWR                                | \$1,020,000.00       | \$0.00                                 |

| PARCEL<br>NO. | OWNER                       | STATUS OF<br>ACQUISITION             | STATUS OF<br>FINAL<br>ACCOUNTING | SETTLEMENT<br>AMOUNT  | PENDING<br>DWR<br>PAYMENT <sup>1</sup> |
|---------------|-----------------------------|--------------------------------------|----------------------------------|-----------------------|--|
| 016-010-015   | F.D. Souza<br>Trust         | Escrow Pending (BRI) <sup>2</sup>    | N/A                              | \$900.00              | \$745.42                               |
| 013-010-013   | Joga S.<br>Mann, et ux      | Litigation Pending (DB) <sup>3</sup> | N/A                              | Litigation<br>Pending | Litigation<br>Pending                  |
| 013-010-014   | Satinder N.<br>Davit, et ux | Completed                            | Processing (BRI)                 | \$3,021,458.87        | \$0.00                                 |
| 014-250-029   | T. Rice, et ux              | Completed                            | Submitted to DRW                 | \$211,721.00          | \$38,294.72                            |

<sup>&</sup>lt;sup>2</sup> Deal reached for \$900 purchase price but third party deed of trust recorded prior transfer of property to TRLIA; BRI seeking subordination agreement <sup>3</sup>*TRLIA v. Mann* eminent domain action is set for trial on March 29, 2011.

- **Feature 2 (Segment 3):** The information below reflects the recent Real Estate actions.
  - Actions were taken this quarter to modify the Segment 3 real estate plan to acquire a landside10-ft-wide levee O&M toe access corridor. Acquisition of the O&M corridor will continue into 2011.
    - ✓ During the preparation of the revised real estate plan it became evident that an amendment to the existing Segment 3 Real Estate Plan is needed.
    - ✓ The revised Real Estate Plan will show an increase cost to this Project Element that will be offset by reducing other Project Elements.
    - ✓ TRLIA plans to submit an amendment to the existing Segment 3 Real Estate Plan in March 2011. The changes needed are more complicated than originally anticipated.
  - During this quarter, TRLIA approached 2 property owners along the along the southern portion of Segment 3 to appraise and acquire their property.

5

- ✓ Linda County Water
- ✓ Mike Smith
- The table below summarizes the current status of real estate acquisitions: As indicated in the QPR and QWP, additional real estate acquisitions for Segment 3 are being evaluated.

| PARCEL NO.                                | OWNER                                | STATUS OF<br>ACQUISITION          | STATUS OF<br>FINAL<br>ACCOUNTING | SETTLEMENT<br>AMOUNT | PENDING<br>DWR<br>PAYMENT <sup>4</sup> |
|---|--------------------------------------|-----------------------------------|----------------------------------|----------------------|--|
| 013-010-045                               | Stewart                              | Completed                         | Under Review<br>(DB)             | \$400.00             | \$280.00                               |
| 013-010-002<br>013-010-001<br>020-360-054 | Linda Water                          | Escrow Pending (BRI) <sup>5</sup> | BRI Pending                      | \$4,600.00           | \$3,220.00                             |
| 020-360-053<br>020-360-047<br>020-360-050 | Cooper                               | Completed                         | Under Review (DB)                | \$19,100.00          | \$14,070.00                            |
| 020-330-008                               | State of<br>California<br>(CalTrans) | Completed                         | Submitted to DWR                 | \$7,100.00           | \$4,970.00                             |
| 020-360-002                               | Khang                                | Completed                         | Submitted to DWR                 | \$67,500.00          | \$47,250.00                            |
| 020-330-007<br>020-330-010                | Wilbur                               | Completed                         | BRI Processing                   | \$480.00             | \$336.00                               |

1) A "plus" number represents the estimated amount to be paid by DWR after approval of the final accounting package.

4) "TBD" means the final order and accounting invoice have not been completed.

<sup>&</sup>lt;sup>4</sup> Key to "Pending DWR Payment" column:

<sup>2)</sup> A "negative" number represents the estimated amount to be credited to DWR after approval of the final accounting package.

<sup>3)</sup> A "0.00" number reference represents either a) payment has been made by DWR following approval of the final account package or b) the invoice with the final accounting indicated no dollars are owed by DWR and no credit is owed by TRLIA.

<sup>&</sup>lt;sup>5</sup> Escrow for the acquisition is pending.

| PARCEL NO.                 | OWNER                | STATUS OF<br>ACQUISITION | STATUS OF<br>FINAL<br>ACCOUNTING | SETTLEMENT<br>AMOUNT | PENDING<br>DWR<br>PAYMENT <sup>4</sup> |
|----------------------------|----------------------|--------------------------|----------------------------------|----------------------|--|
| 020-010-018                | Smith, H.            | Completed                | Submitted to DWR                 | \$50,660.00          | \$35,462.00                            |
| 020-010-015<br>020-010-016 | Wilbur               | Completed                | BRI Processing                   | \$1,000.00           | \$700.00                               |
| 020-020-026                | E Street MX,<br>Inc. | Completed                | BRI Processing                   | \$1,300.00           | \$910.00                               |

- ➤ **Project Element 2:** Feather River Segment 2 setback levee without tie-ins and new levee construction requiring federal action (except as noted in features):
  - Feature 1.1 Design: This feature is substantially completed. Minor cleanup project management work took place including the preparation of conclusion and completion reports.
  - o Feature 1.2 Permitting:
    - See Attachment 2 for updated permit listing.
    - o TRLIA anticipates the Vegetated Wave Buffer to be issued in the 12<sup>th</sup> quarter by the CVFPB (February 2011). TRLIA submitted an encroachment permit application to the CVFPB for the Vegetated Wave Buffer on September 3, 2009. In order to process the permit application the CVFPB staff requested TRLIA: 1) prepare a CEQA addendum to the Feather River EIR for this project, and 2) sign an agreement that indemnifies the State from any CEQA legal action, 3) submit a long term maintenance plan as part of the application. During the 9<sup>th</sup> quarter TRLIA worked with RD784 to prepare this maintenance plan. RD784 maintenance costs for vegetated wave buffer will come from revenues collected from the TRLIA levee O&M Assessment District. The assessment district is an appropriate source of funding since the vegetated wave buffer is part of the levee system (200-year protection). The Feather EIR addendum was completed in January 2011.
    - TRLIA submitted an encroachment permit application for the Elderberry Mitigation Area during the 12<sup>th</sup> quarter. During the 12<sup>th</sup> quarter TRLIA completed an addendum to the Feather River EIR that specifically addresses the Feather River Elderberry Area. The application references the work TRLIA, DWR, CVFPB, and F&WS

are doing to establish a safe harbor agreement for elderberry maintenance in the Feather River floodway. DWR has established a Lower Feather River Corridor Management team that consists of local, state, and federal stakeholder to develop a Lower Feather River Corridor Management Plan. TRLIA is on this team. The DWR goal for the team is that over the next two (2) years the plan, which includes the safe harbor agreement concept, will be worked out.

- The construction of the onsite wetland mitigation area began this quarter. Completion is anticipated in March/April 2011. River Partners is the contractor selected to do this work.
- During this quarter TRLIA was not contacted by F&WS or the Corps regarding TRLIA's request to reinitiate consultation on elderberries.
   This request was done due to additional elderberries being encountered than identified in the Biological Opinion.
- o Feature 1.3 Right of Way Support: Both legal and real estate activity continued during this quarter to support the ongoing land acquisition activities associated with Project Element 1 Feature 1.
- Feature 2: Limited Construction Management continued this Quarter to match the level of work associated with environmental work (Project Element 2, Feature 4). Close out documentation preparation continued this Quarter see list below.
  - Design Report: submitted January 2008; Addendum 1 April 2008
  - Design Drawings and Specifications used for construction: submitted April 2008
  - Permits: previously submitted. See permit table that is attached for listing.
  - CEQA and NEPA documents: previously submitted. See permit table for listing.
  - As-built drawings: As-built drawings for the completed levee were submitted with the Construction Completion Report during the 9<sup>th</sup> Quarter (May 2010). As-built drawings for non levee Project Element 2, 3, and 4 work items were submitted during this quarter (December 2010).
- o Feature 3 Construction of Setback Levee not requiring federal authorization.
  - Feature 3.1 Construction of Setback Levee Foundation: Completed.
  - Feature 3.2 Construction of Setback Levee Embankment and related items:

- ✓ The following construction items were worked on for Feature 3: Items completed are annotated.
  - 1. Pump Station 3 punch list (completed) and testing (in progress)
  - 2. Relief wells (completed)
  - 3. Miscellaneous fencing (completed)
  - 4. Drainage ditch (completed)
  - 5. Final site grading and clean-up (completed)
  - 6. Patrol levee road ruts were repaired (completed)
  - 7. Maintenance of Platter Borrow site (in progress)
  - 8. Other punch list items (completed)
- Feature 3.3 Relocation of PG&E facilities: Completed in the 7<sup>th</sup> Quarter
- o Feature 4 Environmental and Cultural Mitigation:
  - Feature 4.1 Environmental Mitigation/Restoration:
    - ✓ Wind Wave Buffer See Permitting Feature 1.2 above.
    - ✓ Elderberry Mitigation Area See Permitting Feature 1.2 above.
    - ✓ The construction of the onsite wetland mitigation was completed. River Partners is the contractor selected to do this work.
    - ✓ River Partners continued to maintain the Feather River Elderberry mitigation site.
  - o Feature 4.2 Cultural Mitigation: Completed
- Feature 5 O&M Manual:
  - An incomplete set of comments were received from the Corps during the reporting period, and the complete set of Corps comments are anticipated in the next reporting period. The addendum will be finalized once the comments have been received, likely in the 12<sup>th</sup> Quarter.
- ➤ **Project Element 3:** Feather River Segment 2 tie-ins and new levee construction requiring federal action
  - Feature 1 Construction (Embankment Feature 1.1 and Foundation Feature 1.2): Completed

- ➤ **Project Element 4:** Feather River Segment 2 Existing Levee Degrade:
  - Feature 4.1 Construction: Complete (Expenses reported during this quarter are related to prior work completed in the 10<sup>th</sup> Quarter.)

### **Project Element 5:** Feather River Segment 3 levee improvement:

- o Feature 1.1 Design: Completed. Minor cleanup design project management efforts took place this quarter.
- o Feature 1.2 Permitting: Completed.
- o Feature 1.3 Right of Way Support: Both legal and real estate activity occurred during this quarter to support the ongoing land acquisition activities associated with Project Element 1 Feature 2.
  - The revised Real Estate Plan will show an increase cost to this Feature that will be offset by adjusting other Project Elements/Features.
  - Acquisition of the O&M corridor will continue through 2011.
- Feature 2 Construction Management: Completed. Close out documentation has been completed. TRLIA has submitted the documentation to close out this element. Below is the status of the Project Element Deliverables:
  - Design Report: submitted March 28, 2007
  - Design Drawings and Specifications used for construction: submitted August 22, 2007
  - Permits: previously submitted see permit table for list (Attachment
     2)
  - CEQA and NEPA documents: previously submitted see permit table (Attachment 2)
  - As-built drawings: Submitted June 2009. Supplemental as-builts for the Segment 1 crack and Segment 3 erosion site repairs were submitted in December 2009.
- Feature 3 Construction: Construction Completed no work was done this Quarter.
  - TRLIA requested DWR to include erosion protection at the confluence of the Feather and Yuba Levees in Segment 3 work. This erosion protection was identified as necessary by the Corps of Engineers and required before this reach of levee could be certified. DWR approved this work as part of the Feather River EIP Agreement. This work is being reported on as Project Element 5A.

o Feature 4: O&M manual addendum: Completed - Final O&M manual addendum was issued in December 2009.

### **Project Element 5A:** Feather River Segment 3 Erosion Site 2:

- o Feature A1.1 Design: Completed.
- o Feature A1.2 Permitting: Completed.
- o Feature A1.3 Right of Way Support: Right of Way support for this Project Element is now complete. Future right of way costs will be included in Project Element 5 Feature 1.3.
- Feature A2 Construction Management: Completed. See Project Element 5 for Closeout documents.
- Feature A3 Construction: Completed no work was done this Quarter.
   Construction began and was completed in the 7<sup>th</sup> Quarter.
- Feature A4 O&M Manual: Completed. Final O&M manual addendum was issued in December 2009, which included this Project Element (Erosion Site 2).

### **Project Element 6:** Feather River Land Management:

- Feature 1 Environmental Maintenance Activities: Environmental monitoring of the Elderberry Mitigation Area, Wetlands, and Swale continued during the quarter. Costs have not yet been invoiced to date for the quarter.
- o Feature 2 Lease Back Activities (e.g. farming): TRLIA has 7 farming leases in the Feather Setback area. Management of farm leases will continue in 13<sup>th</sup> quarter. The leases are listed below:
  - 1. Foster (016-020-005, 014-370-030, 014-370-029, 016-010-002, 016-010-007) 248 Acre Walnut Orchard. Term of lease January 1, 2009 through December 31, 2014.
  - 2. T. Miller (014-370-033) 20 Acre Walnut Orchard. Term of lease August 16, 2008 to August 15, 2013.
  - 3. Maxey (014-370-024) 27.38 Acres Walnut, persimmons, mandarins, chestnuts and jujube Orchards. Term of lease August 16, 2008 to August 15, 2013.

- 4. Hadley (014-370-020) 9 Acre Walnut Orchard. Term of lease November 1, 2008 to November 30, 2013.
- 5. Davit (013-010-014) 99 Acre Walnut & Peach Orchard. Term of lease October 21, 2009 to December 31, 2014.
- 6. F. Miller (014-370-003 and 014-370-037) 66 Acres Walnut Orchard. Term of lease July 21, 2010 through December 31, 2013.
- 7. Nieschulz (016-010-016) 35.07 Acres of Orchard trees. Term of lease retroactively to January 1, 2009 and terminating at the end of the 2011 crop year. The lease was executed in September 2010.

A schedule of payments is shown below: F. Miller and Nieschulz have payments due in December 2010 (late 12<sup>th</sup> quarter) – no other payments are due in the 13<sup>th</sup> quarter. (Note: A Summary of Ag Lease Payments in also included with the Financial Report: Appendix I)

- Foster No rent due the first year. Second year's rent due on or before May 1, 2011. Rent is 10% of the Adjusted Gross Income.
- T. Miller No Rent due the first year. Second year's due on or before <u>August 15, 2011</u>. Miller paid \$1,781.26 on Jan 18, 2011. Previously in 2010 T. Miller has paid \$1,722.56.
- Maxey No rent due the first year. Second year's due on or before August 15, 2011. \$3,143.13 was received for the second year. Rent is 10% of the Gross Income on walnuts and 10 % of the Adjusted Gross Income for other crops.
- Hadley No rent due the first year. Second year's rent due on or before <u>September 1, 2011</u>. Rent is 10% of the Gross Sales.
- Davit First year's rent due on or before May 1, 2011. Rent is 10% of the Adjusted Gross Income.
- F. Miller First year's rent due on or before: 80% <u>December 31, 2011</u> and 20% <u>April 15, 2012</u>. Rent is 30% of the Gross Income. **F Miller paid \$3,583.85 on Jan 11, 2011**.
- Nieschulz For the 2009 crop year, Tenant shall pay an annual rent for the premises in the amount of 10% of the Gross Income from the property over the course of the applicable prior twelve month period. Rent shall be paid in arrears, on <a href="December 1, 2010">December 1, 2010</a>. For the 2010 crop year and all subsequent years Tenant shall pay the amount of 15% of the Gross Income from the property over the course of the applicable

prior twelve month period. Rent shall be in arrears, on December 1<sup>st</sup> of each year. **No payment was received in December 2010; TRLIA** is following up with Nieschulz.

- Feature 3 Land Maintenance of Setback area (e.g. security) post construction and prior to transfer of property to State: TRLIA will continue to manage activities on the 1600 acres that were required for the Setback levee.
  - TRLIA performed interim land operations and maintenance activities during this quarter for the Feather Setback area per the Setback Area O&M Plan. The plan included short-term and long-term operations and maintenance of the borrow sites, security/maintenance road, onsite mitigation areas (wetlands, swale, and elderberry area), farm leases, security of setback area, and trash pickup.
  - During this quarter TRLIA participated in the DWR Lower Feather River Floodway Corridor Management committee
  - TRLIA completed construction of the gravel maintenance-security roads within the setback area this quarter. TRLIA also began working on a security/liability plan for the setback area for the TRLIA Board to approve (anticipated in April/May 2011). Once the plan is approved public access to the setback area will be allowed via the Broadway levee ramp/crossing.
- ➤ **Project Element 7:** Project Management, legal support, community relations support, land management support, and overhead
  - o Activity occurred this quarter in all Features.
- ➤ **Project Element 8:** Feather River EIP Land Acquisition (formally Associated Project Element 1)
  - Feature 1 Feather Segment 1: During the this Quarter TRLIA anticipates submission of the Segment 1 Real Estate plan to DWR to acquire a landside 50-ft wide-levee O&M toe access corridor (February 2011).
     DWR approval of plan is anticipated early in the 13<sup>th</sup> quarter.
  - o The revised Real Estate Plan will show an increase cost to this Project Element that will be offset by reducing other Project Elements.
- ➤ **Project Element 9:** Feather River Segment 1 Levee Improvement (formally Associated Project Element 2)

- Feature 1.1 Design: Completed. Minor cleanup design project management efforts took place this quarter.
- o Feature 1.2 Permitting: This feature is completed.
- o Feature 1.3 Right of Way Support: Legal and real estate activity continued during this quarter to support the ongoing land acquisition activities associated with Project Element 8 Feature 1. In September 2010 TRLIA began modifying the Segment 1 real estate plan to acquire a landside 50ft-wide levee O&M toe access corridor.
  - The revised Real Estate Plan will show an increase cost to this Feature that will be offset by adjusting other Project Elements/Features.
  - Acquisition of the O&M corridor will continue through 2011.
- Feature 2 Construction Management: Completed. Close out documentation has been completed. Below is the status of the Project Element Deliverables:
  - Design Report: submitted March 28, 2007
  - Design Drawings and Specifications used for construction: submitted August 22, 2007
  - Permits: previously submitted see permit table for list
  - CEQA and NEPA documents: previously submitted see permit table (Attachment 2)
  - As-built drawings: Submitted June 2009. Supplemental as-builts for the Segment 1 crack and Segment 3 erosion site repairs were submitted in December 2009.
- o Feature 3 Construction: Completed
- o Feature 4 O&M manual addendum: Completed. Final O&M manual addendum was issued in December 2009.
- ➤ **Project Element 9A:** Feather River Segment 1 Crack Repair (Added to Work Plan)
  - o Feature A1.1 Engineering and Construction Management: Crack monitoring (e.g. inclinometers) continued during this quarter.
  - Feature A1.2 Right of Way Support: Both legal and real estate activity
    will continue during this quarter to support the ongoing land acquisition
    activities associated with Project Element 8 Feature 1. In September 2010
    TRLIA began modifying the Segment 1 real estate plan to acquire a
    landside 50-ft-wide levee O&M toe access corridor.

- Costs associated with the revised real estate plan are captured in Project Element 9 Feature 1.3.
- Acquisition of the O&M corridor will continue through 2011.
- o Feature A2 Construction: Completed
- o Feature A3 O&M manual addendum: Completed. Final O&M manual addendum was issued in December 2009.
- ➤ **Project Element 9B:** Feather River Segment 1 V-Ditch Repair (Added to Work Plan with this Report)
  - ➤ This item was not approved by DWR and will be removed from Project updates.

### • Environmental matters:

### > Project Element 2:

- o Wind Wave Buffer: See Project Element 2 Feature 1.2 for update.
- o Elderberry Mitigation Area: See Project Element 2 Feature 1.2 for update.
- The construction of the onsite wetland mitigation area began this quarter.
   Completion is anticipated in March/April 2011. River Partners is the contractor selected to do this work.
- o River Partners continued to maintain the Feather River Elderberry mitigation site during this quarter.
- During this quarter TRLIA was not contact by F&WS or the Corps regarding TRLIA's request to reinitiate consultation on elderberries. This request was done due to additional elderberries being encountered than identified in the Biological Opinion.
- Status of permits, easements, rights-of-way, and approvals as may be required by other State, federal, and/or local agencies:
  - > Project Elements 2, 3, 4, 5, 5A, 9, & 9A:
    - o See Attachment 2 for the Permit status update.

- o TRLIA anticipates the Vegetated Wave Buffer to be issued in the 12<sup>th</sup> quarter by the CVFPB (February 2011) as a consent item. Planting should begin in the 12<sup>th</sup> quarter (May 2011). TRLIA submitted an encroachment permit application to the CVFPB for the Vegetated Wave Buffer on September 3, 2009. In order to process the permit application the CVFPB staff requested TRLIA: 1) prepare a CEQA addendum to the Feather River EIR for this project, and 2) sign an agreement that indemnifies the State from any CEQA legal action, 3) submit a long term maintenance plan as part of the application. During the 9<sup>th</sup> quarter TRLIA worked with RD784 to prepare this maintenance plan. RD784 maintenance costs for vegetated wave buffer will come from revenues collected from the TRLIA levee O&M Assessment District. The assessment district is an appropriate source of funding since the vegetated wave buffer is part of the levee system (200-year protection). The Feather EIR addendum was completed in January 2011.
- O TRLIA submitted the encroachment permit application for the Elderberry Mitigation Area in October 2010. The application references the work TRLIA, DWR, CVFPB, and F&WS are doing to establish a safe harbor agreement for elderberry maintenance in the Feather River floodway. DWR has established a Lower Feather River Corridor Management team that consists of local, state, and federal stakeholder to develop a Lower Feather River Corridor Management Plan. TRLIA is on this team. The DWR goal for the team is that over the next two (2) years the plan, which includes the safe harbor agreement concept, will be worked out.
- O The Corps signed the Feather River Setback Levee Environmental Impact Statement 404 permit Record of Decision on December 8, 2008, and issued the final Feather River Setback 404 permit on December 15, 2008.
  - Incorporated into the 404 permit is the approval of the on-site Wetlands Mitigation Plan.
  - A permit condition is that prior to construction, TRLIA needs to provide a construction and performance bond or escrow for the onsite Wetlands Mitigation project. This was completed in April 2009.
  - A permit condition is that prior to construction, TRLIA needs to provide a fully funded endowment for the on-site Wetlands project. This was completed in April 2009.
  - During this quarter TRLIA was not contact by F&WS or the Corps as originally anticipated regarding TRLIA's request to reinitiate consultation on elderberries. This request was done due to additional elderberries being encountered than identified in the Biological Opinion.

- Issues/concerns that have, will, or could affect the schedule or budget, with a recommendation on how to correct the matter:
  - ➤ Issue 1: Repair of the Levee Patrol Road (ruts) has been completed. DWR is currently reviewing these contractor submitted costs, and has not yet approved this work for state cost share.

Recommended Resolution: DWR agree to cost share of repair work.

➤ Issue 2: Due to the length of time that may be needed to transfer property to the state, TRLIA's land use responsibilities, which are part of the Feather EIP work, may extend beyond the current agreement completion date (June 30, 2012). To cover this time gap, TRLIA has recommended that DWR and TRLIA jointly create an escrow account and then jointly place the needed funding based on the current agreement cost sharing ratios into this escrow to pay for the TRLIA land maintenance costs until the land is transferred to the State. Procedures can be established for both DWR and TRLIA to sign off on any expenditure from the escrow account. The establishment of the escrow account would allow DWR and TRLIA to manage the property past the agreement time period.

Recommended Resolution: DWR agree to the establishment of the escrow account.

➤ Issue 3: The CVFPB encroachment permit application for the Elderberry Mitigation Area may not be approved by the CVFPB since there is no safe harbor agreement for elderberry maintenance in the Feather River floodway. DWR has established a Lower Feather River Corridor Management team that consists of local, state, and federal stakeholder to develop a Lower Feather River Corridor Management Plan. TRLIA is on this team. The DWR goal for the team is that over the next two (2) years the plan, which includes the safe harbor agreement concept, will be worked out. The two year timeframe for the plan to be completed does not meet TRLIA needs for Feather Setback Elderberry Area to be completed.

Recommended Resolution: DWR work with TRLIA to develop a plan that will allow the CVFPB approval of an encroachment permit for the Feather River Setback Area Elderberry Mitigation Area prior to the completion of the Lower Feather River Corridor Management Plan.

 Describe differences between the work to be performed and the work outlined in the Overall Work Plan, including anticipated change orders


- ➤ **Project Element 2:** Repair of the Levee Patrol Road was completed this quarter at a cost of approximately \$414,000. DWR is currently reviewing these contractor submitted costs, and has not yet approved this work for state cost share. (Note: This cost is currently reflected with the Statement of Costs Provided for the 11<sup>th</sup> Quarter.)
- ➤ **Project Element 2:** Adjustment of Pump Station 10 pipe thru levee to be all local cost. (Note: This cost is not reflected in and has been removed as part of the Statement of Costs Provided for the 11<sup>th</sup> Quarter. Note: Under Feature 2.3.2 negative entries have been included to adjust for this cost that was previously included within the 6<sup>th</sup>, 7<sup>th</sup> and 9<sup>th</sup> Quarter Statements of Costs and previously funded by DWR.)
- ➤ **Project Element 1:** Future Increases in Feature 1.2 for additional Real Estate Work associated with ROW Access Corridors.
- ➤ **Project Element 5:** Future Increases in Feature 1.3 for additional Real Estate Work associated with ROW Access Corridors.
- ➤ **Project Element 5A:** Future Decreases in Feature 1.3 as costs associated with this ROW will be reflected as part of Element 5 ROW support costs.
- ➤ **Project Element 8:** Future Increase in Feature 8.1 for additional Real Estate Work associated with ROW Access Corridors.
- **Project Element 9:** Future Increases in Feature 1.3 for additional Real Estate Work associated with ROW Access Corridors.
- ➤ **Project Element 9B:** This item was not approved by DWR and will be removed from Project updates.
- Demonstrate financial ability to pay local cost share of Eligible Project Costs required to complete the Project:
  - All local funding agreements have been executed. Local funding was provided in a timely manner during the Quarter to support all Project Elements.
  - On July 22, 2008, YCWA and Yuba County formed the Yuba Levee Finance Authority (YLFA) as the entity to effectuate the borrowing contemplated in the local funding agreement. On September 23, 2008, the YLFA closed on bonds sales to yield \$46.6 million in proceeds. As of November 16, 2010, the YLFA Board has authorized for and TRLIA has drawn \$39,576,531.45 of the available \$46,600,000 in local funding for the project. TRLIA forecasts that no additional funding will need to be drawn from these bond funds and that

TRLIA has the remaining financial capacity to fund the remaining local share of costs for the Feather River Project.

- **Legal Matters**: No issues for all Project Elements
- **Cost Information by Project Element:** This information is provided in Appendix I at end of this Quarterly Progress Report.
  - Appendix I includes two sets of tables that present the following analyses:
    - 1. **Quarterly Work Plan Reconciliation** A reconciliation of the 11th Quarterly Work Plan forecasted expenditures to the actual expenses incurred for the quarter's work and, the associated funding of the State Share received pursuant to Section 14.C of TRLIA funding agreement with DRW (Funding Agreement).
    - 2. Cost and Funding Status through the 101h Quarter A summary of the cumulative costs incurred since November 6, 2006 through December 31, 2010 which are inclusive of the expenses incurred through December 31, 2010 and paid by TRLIA through the month of January 2011. Reference the February 17, 2010 TRLIA Final Statement of Costs for the 11th Quarter (preliminary not approved by DWR).

There is also a comparison of those costs incurred to the current Overall Work Plan Budget (based on the revisions by TRLIA submitted on September 23, 2010) included as Exhibit A to the Funding Agreement. On September 23, 2010 TRLIA submitted a Revised Exhibit A as part of the 11<sup>th</sup> Quarterly Work Plan that adjusted the Overall Work Plan Budget based updated budgets given cost savings achieved throughout project

**5. Schedule Information by Project Element:** Shown in the figure below is an updated & truncated Exhibit A (overall project schedule) that was provided in the 12<sup>th</sup> QWP.



**Red:** Original Schedule in Exhibit A **Yellow:** Prior Adjustments **Green:** 11<sup>th</sup> QPR Changes

- A discussion on how the projected schedule compares to the original or last reported schedule:
  - ➤ Removed Project Element 9B & Features 1 & 2 Segment 1 V-Ditch Repair
- **6. Cost Information by Associated Project Element:** This information is provided in Appendix I at end of the Quarterly Progress Report

### **Attachments**

- 1. Media Items:
  - o January 15, 2011: ASCE Region 9 Letter; dated January 15, 2011 Feather River Setback Levee named ASCE Region 9 Outstanding Flood Management Project for 2010.
- 2. Permit Status Update for Project Element 2, 3, 4, 5, 5A, 9, & 9A

### **Appendices**

Appendix I: TRLIA Feather River Levee Improvement Project Eleventh Quarterly Progress Report Budget Information, dated February 17, 2011

### **Attachment 1- Media Items**

 January 15, 2011: ASCE Region 9 Letter; dated January 15, 2011 – Feather River Setback Levee named ASCE Region 9 Outstanding Flood Management Project for 2010.



### Region 9 Board of Governors 2010 – 2011

Chuck Spinks, P.E., M.ASCE Chair / Director Kimley-Horn and Associates, Inc. 916.859.3663 Chuck.spinks@kimley-horn.com

Rich Haller, P.E., M.ASCE Governor, At-Large Vice Chair Santa Ana Watershed Project Authority 951.354.4220 rhaller@sawpa.org

Shahnawaz Ahmad, P.E., M.ASCE Governor, Los Angeles Section Treasurer SA Associates 626.821.3456 sahmad@saassociates.net

Kathy Haynes, P.E., M.ASCE Governor, San Diego Section Secretary Kennedy/Jenks Consultants 858.676.7509 KathyHaynes@KennedyJenks.com

Fareed S. Pittalwala, P.E., M.ASCE Governor, Sacramento Section RBF Consulting 916.928.1113 fpittalwala@rbf.com

Camilla M. Saviz, Ph.D., P.E., M.ASCE Governor, At-Large University of the Pacific 209.946.3077 csaviz@pacific.edu

Brent C. Siemer, P.E., F.ASCE Governor, San Francisco Section Lake County, California Public Works Department 707.263-2341 brents@co.lake.ca.us

Lori K. Campbell Administrator P. O. Box 2575 Fair Oaks, CA 95628 916.965.1536 lkc.consulting@sbcglobal.net January 15, 2011

Mr. Paul Brunner Three Rivers Levee Improvement Authority 915 Eighth Street, Suite 115 Marysville, CA 95901

Dear Mr. Brunner:

On behalf of the American Society of Civil Engineers, Region 9, I am very pleased to congratulate the Feather River Setback Levee project on being selected for the award of ASCE Region 9 Outstanding Flood Management.

Projects eligible for the Region 9 awards were projects that received an award from one of the four ASCE Sections within Region 9 in 2010. We selected one Project of the Year Award and 14 specific project awards from a pool of over 30 eligible projects. Information regarding the awards can be found at <a href="https://www.i/asce.org/region9">www://asce.org/region9</a>

The 2010 Region 9 Awards will be presented during the Awards Dinner on March 9, 2011 in Sacramento, California at the Hyatt Regency Sacramento. The guest list includes representatives from the National Society and members from throughout the State.

The ASCE Region 9 Project Awards are presented to the project owner and engineer of record. One plaque will be presented to the project team at the Awards Dinner ceremony. Please RSVP using the attached form to indicate if you will be able to accept the award at the Awards Dinner ceremony. We recognize that these successful projects are often the result of contributions from multiple firms and individuals. Anyone involved with your project is encouraged and welcome to attend the Awards Dinner. You may purchase registrations for as many guests as you would like and to forward the registration form to other project members. Additional plaques may also be purchased for any member of the project team.

Also, for the Awards Program, could you please provide us with a short write up of your project (150 words or less) as you would like to see it presented in the printed Awards Program booklet (enclosed is a sample from a previous program for your use). Please e-mail it by February 7, 2011 to <a href="mailto:iennifer@lupoepp.org">iennifer@lupoepp.org</a>.

Thank you for all you do to further the Civil Engineering profession! I look forward to seeing you in March. If you have any questions, feel free to contact me by e-mail or 858.676.7509.

Regards,

Kathy Haynes, P.E., M.ASCE Governor - ASCE Region 9

cc: Oscar Serrano, President, Sacramento Section
Elizabeth Lewis
Alberto Pujol

# Attachment 2 – Updated Permit Tables for Project Elements 2, 3, 4, 5, 5A, 9, & 9A

**Project Element 2** Applicable Permit and Environmental Documentation (refer to exhibit A of overall TRLIA work plan)

| overall TRLIA work plan)                               |   |                |  |  |  |
|--|---|----------------|--|--|--|
| PERMITTING<br>AGENCY                                   | PERMIT  | ACTION<br>DONE | STATUS/COMMENTS  |  |  |
| The Central Valley Flood<br>Protection Board           | Encroachment Permits  | Yes            | The CVFPB General Manager issued<br>a phased permit (#18227) on April 7,<br>2008 that allows construction in non-<br>federal jurisdictional areas  |  |  |
| California Central Valley<br>Flood Protection Board    | Encroachment Permit –<br>Vegetated Wave Buffer  | Pending        | Application submitted in September 2009; Revised application submitted in November 2010 – Anticipate CVFPB approval in 12 <sup>th</sup> quarter (Feb 2011)   |  |  |
| California Central Valley<br>Flood Protection Board    | Encroachment Permit –<br>Elderberry Mitigation<br>Area  | Pending        | Application submitted in October 2010 – Anticipate CVFPB approval in 13 <sup>th</sup> quarter (Mar/April2011)  |  |  |
| U.S. Fish and Wildlife<br>Service                      | Endangered Species Act<br>Compliance  | Yes            | Biological Opinion was approved on<br>August 28, 2008  |  |  |
| U.S. Fish and Wildlife<br>Service                      | Endangered Species Act<br>Compliance  | Pending        | Reinitiated Elderberry Consultation on 9/13/2010 via Corps. Anticipate amended B.O. in 12 <sup>th</sup> quarter (Jan – Mar 2011). Additional elderberry shrubs were impacted that were not identified in original B.O. |  |  |
| Native American Heritage<br>Commission (NAHC)          | Evaluation of effects on<br>Native American<br>burials or artifacts                                   | Yes            | Coordination with the NAHC was completed and MOA signed by all parties, on August 13, 2008   |  |  |
| RWQCB, Region 5  | National Pollution Discharge Elimination System (NPDES) Permit per Section 402 of the Clean Water Act | Yes            | A NPDES permit (WDID # 5S5BC348901) was issued on 9/18/07 for Segments 1, 2, and 3.  |  |  |
| Feather River Air Quality Management District (FRAQMD) | Authority to Construct  | Yes            | Contractor submitted Fugitive Dust<br>Plan to FRAQMD   |  |  |
| DFG  | Streambed Alteration Agreement  | Yes            | The final Streambed Alteration Agreement was approved by DFG on January 2, 2008  |  |  |

| Reclamation District 784<br>(RD 784)     | Encroachment Permit                  | Yes     | RD 784 is one of the project sponsors and coordination with RD 784 regarding levee encroachments is ongoing. RD 784 signed the application for the Central Valley Flood Protection Board encroachment permit with no objections. |
|--|--------------------------------------|---------|--|
| Yuba County                              | Grading Permit                       | Yes     | Grading permit was received in May 2008  |
| State Mining and Geology<br>Board (SMGB) | Reclamation Plan                     | Yes     | The Reclamation Plan was approved and SMGB mining permit (No. 91-58-0026) issued for Ella and Platter/JTS Borrow sites on Sept 22, 2009.   |
| CEQA                                     | EIR                                  | Yes     | EIR certified by the TRLIA board on<br>February 6, 2007 and a Notice of<br>Determination filed with the State<br>Clearinghouse (Number 2006062071)<br>on February 8, 2007  |
| CEQA                                     | EIR Addendum #1                      | Yes     | EIR addendum for offsite Platter<br>Borrow site  |
| CEQA                                     | EIR Addendum #2                      | Yes     | EIR addendum for Ella offsite borrow site  |
| CEQA                                     | EIR Addendum #3                      | Pending | EIR addendum for Vegetated Wave<br>Buffer – Anticipate TRLIA Board<br>Approval in January 2011   |
| Section 104 Credit Application           | Future federal projects cost Sharing | Yes     | CVFPB submitted a request on June 15, 2007 for \$154.3M Section 104 credit to the Sacramento District.   |
| Section 104 Credit<br>Approval (N/A)     | Future federal projects cost sharing | Yes     | At the March 21 CVFPB meeting<br>DWR stated it would waive the need<br>for 104 credits – DWR waiver letter<br>issued on May 2, 2008  |

| <b>Project Element 3</b> Applicable Permit and Environmental Documentation (refer to exhibit A of overall TRLIA work plan) |                      |        |                                       |  |  |
|--|----------------------|--------|---------------------------------------|--|--|
| PERMITTING AGENCY  | PERMIT               | Action | STATUS/COMMENTS                       |  |  |
|  |                      | Done   |                                       |  |  |
| The Central Valley Flood   | Encroachment Permits | Yes    | The CVFPB General Manager issued      |  |  |
| Protection Board   |                      |        | a phased permit (#18227) on April 7,  |  |  |
|  |                      |        | 2008. The permit has two parts: Part  |  |  |
|  |                      |        | A – Project Element 2 work to be      |  |  |
|  |                      |        | done outside of jurisdictional waters |  |  |
|  |                      |        | of the U.S., and Part B – Project     |  |  |
|  |                      |        | Element 3 work to be within           |  |  |

|   |  |         | jurisdictional waters of the U.S.   |
|---|--|---------|---|
| U.S. Army Corps of<br>Engineers (Corps)     | Section 10 Permit                                | Yes     | Navigable waterways not affected  |
| Corps                                       | Section 404 Permit                               | Yes     | Corps of Engineers signed the Feather<br>River Setback Levee Environmental<br>Impact Statement 404 permit Record<br>of Decision on December 8, 2008 and<br>the issued the final Feather River<br>Setback 404 permit on December 15,<br>2008.    |
| Corps                                       | 408 approval of project levee alteration         | Yes     | Corps of Engineers signed the Feather<br>River Setback Levee Environmental<br>Impact Statement 408 Authorization<br>Record of Decision on December 8,<br>2008 and issued The Feather River<br>Setback 408 Authorization on<br>December 8, 2008. |
| Corps                                       | Wetlands Delineation                             | Yes     | Completed March 11, 2008  |
| Corps                                       | Wetlands Delineation                             | Yes     | Amended September 30, 2008  |
| Regional Water Quality                      | Section 401 Water                                | Yes     | The Regional Water Quality Control  |
| Control Board (RWQCB);                      | Quality Certification                            |         | Board signed the Section 401 Water  |
| Central Valley Region (Region 5)            |  |         | Quality permit on November 24, 2008. Copy available on the  |
| RWQCB, Region 5                             | National Pollution                               | Yes     | A NPDES permit (WDID #  |
| RWQCB, Region 3                             | Discharge Elimination                            | 108     | 5S5BC348901) was issued on 9/18/07  |
|   | System (NPDES)                                   |         | for Segments 1, 2, and 3.   |
|   | Permit per Section 402<br>of the Clean Water Act |         | for segments 1, 2, and 3.   |
| Feather River Air Quality                   | Authority to Construct                           | Yes     | Contractor submitted a Fugitive Dust  |
| Management District                         |  |         | Plan to the FRAQMD prior to   |
| (FRAQMD)                                    |  |         | initiating construction on Segment 2.   |
| U.S. Fish and Wildlife<br>Service           | Endangered Species Act<br>Compliance             | Yes     | Biological Opinion was approved on<br>August 28, 2008   |
| U.S. Fish and Wildlife<br>Service           | Endangered Species Act<br>Compliance             | Pending | Reinitiated Elderberry Consultation on 9/13/2010 via Corps. Anticipate amended B.O. in 12 <sup>th</sup> quarter (Jan – Mar 2011). Additional elderberry shrubs were impacted that were not identified in original B.O.                          |
| National Marine Fisheries<br>Service (NMFS) | Endangered Species Act<br>Compliance             | Yes     | NMFS sent letter on December 13, 2007 concurring that setback levee is not likely to adversely affect any fish species under NMFS jurisdiction.   |
| California Department of                    | California Endangered                            | Yes     | Section 2081 Permit received in   |
| Fish and Game (DFG)                         | Species Act                                      |         | August 2009   |
|   | Compliance                                       |         |   |

| DFG  | Streambed Alteration Agreement                                      | Yes | The final Streambed Alteration Agreement was approved by DFG on January 2, 2008.  |
|--|---|-----|---|
| California State Lands<br>Commission (SLC)         | Encroachment Permit   | Yes | All project facilities are outside SLC jurisdiction.  |
| California Department of Forestry                  | Conversion of timberland to other uses.                             | Yes | No timberland conversion is required for the project.   |
| The Resources Agency                               | Cancellation of Williamson Act Contract                             | Yes | No Williamson Act contract cancellations are required to implement the project.   |
| California Department of Transportation (Caltrans) | Encroachment on or across a State highway                           | Yes | Project facilities do not encroach onto a State highway. However, construction equipment will likely use State Route 70 (SR 70). Development and implementation of a traffic control plan is being coordinated with Caltrans. |
| Native American Heritage<br>Commission (NAHC)      | Evaluation of effects on<br>Native American<br>burials or artifacts | Yes | Coordination with the NAHC was completed and MOA signed by all parties, on August 13, 2008.   |
| State Office of Historic<br>Preservation (SHPO)    | Evaluation of effects on historic and cultural resources            | Yes | Coordination with the SHPO was completed and MOA signed by all parties, on August 13, 2008.   |
| Reclamation District 784<br>(RD 784)               | Encroachment Permit   | Yes | RD 784 is one of the project sponsors and coordination with RD 784 regarding levee encroachments is ongoing. RD 784 signed the application for the Reclamation Board encroachment permit with no objections.                  |
| Yuba County  | Grading Permit  | Yes | Grading permit was received in May 2008   |
| State Mining and Geology<br>Board (SMGB)           | Reclamation Plan  | Yes | The Reclamation Plan was approved and SMGB mining permit (No. 91-58-0026) issued for Ella and Platter/JTS Borrow sites on Sept 22, 2009.  |
| CEQA   | EIR   | Yes | EIR certified by the TRLIA board on February 6, 2007 and a Notice of Determination filed with the State Clearinghouse (Number 2006062071) on February 8, 2007.  |
| NEPA   | EIS   | Yes | Corps of Engineers Finalized the Environmental Impact Statement and   |

|                    |                         |     | signed the Record of Decision on        |
|--------------------|-------------------------|-----|---|
|                    |                         |     | December 8, 2008.                       |
| Section 104 Credit | Future federal projects | Yes | The Section 104 credit for this Project |
|                    | cost Sharing            |     | Element was issued by the Corps on      |
|                    |                         |     | April 3, 2009                           |

| Project Element 4 Applicable Permit and Environmental Documentation (refer to exhibit A of overall TRLIA work plan) |   |                |   |
|---|---|----------------|---|
| PERMITTING AGENCY   | PERMIT  | Action<br>Done | STATUS/COMMENTS   |
| California Central Valley<br>Flood Protection Board   | Encroachment Permit   | Yes            | CVFPB issued permit No 18430 at<br>the July 2009 Board meeting  |
| U.S. Army Corps of<br>Engineers (Corps)   | Section 10 Permit   | Yes            | Navigable waterways not affected  |
| Corps   | Section 404 Permit  | Yes            | Corps of Engineers signed the Feather River Setback Levee Environmental Impact Statement 404 permit Record of Decision on December 8, 2008 and the issued the final Feather River Setback 404 permit on December 15, 2008.                      |
| Corps   | 408 approval of project levee alteration  | Yes            | Corps of Engineers signed the Feather<br>River Setback Levee Environmental<br>Impact Statement 408 Authorization<br>Record of Decision on December 8,<br>2008 and issued The Feather River<br>Setback 408 Authorization on<br>December 8, 2008. |
| Corps   | Wetlands Delineation  | Yes            | Completed March 11, 2008  |
| Corps   | Wetlands Delineation  | Yes            | Amended September 30, 2008  |
| Regional Water Quality<br>Control Board (RWQCB);<br>Central Valley Region<br>(Region 5)                             | Section 401 Water<br>Quality Certification  | Yes            | The Regional Water Quality Control<br>Board signed the Section 401 Water<br>Quality permit on November 24,<br>2008.   |
| RWQCB, Region 5   | National Pollution Discharge Elimination System (NPDES) Permit per Section 402 of the Clean Water Act | Yes            | A NPDES permit (WDID # 5S5BC348901) was issued on 9/18/07 for Segments 1, 2, and 3.   |
| Feather River Air Quality Management District (FRAQMD)  | Authority to Construct  | Yes            | Contractor submitted a Fugitive Dust<br>Plan to the FRAQMD prior to<br>initiating construction on Segment 2.  |
| U.S. Fish and Wildlife<br>Service   | Endangered Species Act<br>Compliance  | Yes            | Biological Opinion was approved on<br>August 28, 2008   |
| U.S. Fish and Wildlife  | Endangered Species Act  | Pending        | Reinitiated Elderberry Consultation   |

| Service   | Compliance  |     | on 9/13/2010 via Corps. Anticipate amended B.O. in 12 <sup>th</sup> quarter (Jan – Mar 2011). Additional elderberry shrubs were impacted that were not identified in original B.O.  |
|---|---|-----|---|
| National Marine Fisheries<br>Service (NMFS)           | Endangered Species Act<br>Compliance                                | Yes | NMFS sent letter on December 13, 2007 concurring that setback levee is not likely to adversely affect any fish species under NMFS jurisdiction.   |
| California Department of Fish and Game (DFG)          | California Endangered Species Act Compliance                        | Yes | Section 2081 Permit received in<br>August 2009  |
| DFG   | Streambed Alteration Agreement                                      | Yes | The final Streambed Alteration Agreement was approved by DFG on January 2, 2008.  |
| California State Lands<br>Commission (SLC)            | Encroachment Permit   | Yes | All project facilities are outside SLC jurisdiction.  |
| California Department of Forestry                     | Conversion of timberland to other uses.                             | Yes | No timberland conversion is required for the project.   |
| The Resources Agency                                  | Cancellation of<br>Williamson Act<br>Contract                       | Yes | No Williamson Act contract cancellations are required to implement the project.   |
| California Department of<br>Transportation (Caltrans) | Encroachment on or across a State highway                           | Yes | Project facilities do not encroach onto a State highway. However, construction equipment will likely use State Route 70 (SR 70). Development and implementation of a traffic control plan is being coordinated with Caltrans. |
| Native American Heritage<br>Commission (NAHC)         | Evaluation of effects on<br>Native American<br>burials or artifacts | Yes | Coordination with the NAHC was completed and MOA signed by all parties, on August 13, 2008.   |
| State Office of Historic<br>Preservation (SHPO)       | Evaluation of effects on historic and cultural resources            | Yes | Coordination with the SHPO was completed and MOA signed by all parties, on August 13, 2008.   |
| Reclamation District 784<br>(RD 784)                  | Encroachment Permit   | Yes | RD 784 is one of the project sponsors and coordination with RD 784 regarding levee encroachments is ongoing. RD 784 signed the application for the Reclamation Board encroachment permit with no objections.                  |
| Yuba County   | Grading Permit  | Yes | Grading permit was received in May 2008   |

| State Mining and Geology<br>Board (SMGB) | Reclamation Plan                     | Yes | The Reclamation Plan was approved and SMGB mining permit (No. 91-58-0026) issued for Ella and Platter/JTS Borrow sites on Sept 22, 2009.                                   |
|--|--------------------------------------|-----|--|
| CEQA                                     | EIR                                  | Yes | EIR certified by the TRLIA board on<br>February 6, 2007 and a Notice of<br>Determination filed with the State<br>Clearinghouse (Number 2006062071)<br>on February 8, 2007. |
| NEPA                                     | EIS                                  | Yes | Corps of Engineers Finalized the Feather River Setback Levee Environmental Impact Statement and signed the Record of Decision on December 8, 2008.                         |
| Section 104 Credit                       | Future federal projects cost Sharing | Yes | The Section 104 credit for this Project<br>Element was issued by the Corps on<br>April 3, 2009   |

| <b>Project Element 5</b> Applicable Permit and Environmental Documentation (refer to exhibit A of overall TRLIA work plan) |  |                |  |
|--|--|----------------|--|
| PERMITTING AGENCY  | PERMIT                                     | ACTION<br>DONE | STATUS/COMMENT   |
| Central Valley Flood<br>Protection Board (CVFPB)   | Encroachment Permit                        | Yes            | Permit No. 18170 BD issued on August 7, 2007.  |
| Central Valley Flood<br>Protection Board (CVFPB)   | Encroachment Permit                        | Yes            | Permit No. 18170 BD permit modified for seepage berm to provide final fix for cutoff wall trench cave-in, issued on 7/17/08                      |
| U.S. Army Corps of<br>Engineers (Corps)  | Section 10 Permit                          | Yes            | Navigable waterways not affected   |
| Corps  | Section 404 Permit                         | Yes            | No jurisdictional features affected.<br>Corps issued "Letter of No Permit<br>Required" on July 23, 2007  |
| Corps  | 408 Approval of project levee alteration   | Yes            | Finding of No Significant Impact (FONSI) issued by Corps of Engineers on July 11, 2007. Corps approved Section 408 alteration on August 2, 2007. |
| Regional Water Quality<br>Control Board (RWQCB);<br>Central Valley Region<br>(Region 5)                                    | Section 401 Water<br>Quality Certification | Yes            | No 404 permit triggering 401 compliance. RWQCB sent email on August 15, 2007 verifying that 401 certification was not necessary                  |

|                           |  |     | T   |
|---------------------------|--|-----|---|
| RWQCB, Region 5           | National Pollution Discharge Elimination | Yes | A NPDES permit (WDID # 5S5BC348901) was issued on |
|                           | System (NPDES)                           |     | 9/18/07. A Storm water Pollution                  |
|                           | Permit per Section 402                   |     | Prevention Plan (SWPPP) has been                  |
|                           | of the Clean Water Act                   |     | developed and is being followed.                  |
| Feather River Air Quality | Authority to Construct                   | Yes | Contractor's Fugitive Dust Plan has               |
| Management District       |  |     | been developed and submitted to the               |
| (FRAQMD)                  |  |     | FRAQMD.   |
| U.S. Fish and Wildlife    | Endangered Species Act                   | Yes | Project design and mitigation                     |
| Service                   | Compliance                               |     | measures prevent take of threatened               |
|                           |  |     | and endangered species. FWS sent a                |
|                           |  |     | letter on May 7, 2007 agreeing that               |
|                           |  |     | there were no impacts to any                      |
|                           |  |     | endangered species.                               |
| National Marine Fisheries | Endangered Species Act                   | Yes | Project will have no affect on fishery            |
| Service                   |  | 168 | resources and habitats.                           |
|                           | Compliance                               | Vac |   |
| California Department of  | California Endangered                    | Yes | Project design and mitigation                     |
| Fish and Game (DFG)       | Species Act                              |     | measures prevent take of threatened               |
| DEC                       | Compliance                               | 37  | and endangered species.                           |
| DFG                       | Streambed Alteration                     | Yes | All ground disturbances is above the              |
|                           | Agreement                                |     | Feather River ordinary high water                 |
|                           |  |     | mark. Neither the bed nor bank of the             |
|                           |  |     | river will be disturbed. DFG sent                 |
|                           |  |     | letter on May 2, 2007 verifying that a            |
|                           |  |     | Streambed Alteration Agreement was                |
|                           |  |     | not required.                                     |
| California State Lands    | Encroachment Permit                      | Yes | All ground disturbance is above the               |
| Commission (SLC)          |  |     | Feather River ordinary high water                 |
|                           |  |     | mark and outside SLC jurisdiction.                |
| California Department of  | Conversion of                            | Yes | No timberland conversion is required              |
| Forestry                  | timberland to other                      |     | for the project.                                  |
|                           | uses.                                    |     |   |
| The Resources Agency      | Cancellation of                          | Yes | No Williamson Act contract                        |
|                           | Williamson Act                           |     | cancellations are required to                     |
|                           | Contract                                 |     | implement the project.                            |
| California Department of  | Encroachment on or                       | Yes | Project facilities do not encroach onto           |
| Transportation (Caltrans) | across a State highway                   |     | a State highway. However,                         |
|                           |  |     | construction equipment will likely use            |
|                           |  |     | State Route 70 (SR 70). Development               |
|                           |  |     | and implementation of a traffic                   |
|                           |  |     | control plan is being coordinated with            |
|                           |  |     | Caltrans.   |
| Caltrans                  | Encroachment on                          | Yes | A portion of a stability berm                     |
|                           | Caltrans property                        |     | encroaches a short distance onto                  |
|                           |  |     | property owned by Caltrans used for               |
|                           |  |     | habitat mitigation. A real estate                 |
| L                         |  |     |   |

|   |   |     | easement for this berm was obtained from Caltrans. No adverse effects to protected habitats occur.   |
|---|---|-----|--|
| Native American Heritage<br>Commission (NAHC)   | Evaluation of effects on<br>Native American<br>burials or artifacts | Yes | Coordination with the NAHC has occurred and no known Native American sites or sensitive areas would be affected by the project   |
| State Office of Historic<br>Preservation (SHPO) | Evaluation of effects on historic and cultural resources            | Yes | No known sensitive historic or cultural resources would be affected by the project. SHPO sent letter on July 16, 2007 agreeing that no impacts to historic or cultural resources were occurring. |
| Reclamation District 784<br>(RD 784)            | Encroachment Permit   | Yes | RD 784 is one of the project sponsors<br>and coordination with RD 784<br>regarding levee encroachments is<br>ongoing. RD 784 signed the<br>application for a CVFPB<br>encroachment permit        |
| Yuba County                                     | Grading Permit  | Yes | Yuba County is one of the project sponsors and coordination with the County regarding construction of this project continues.  |
| CEQA  | EIR Processed for<br>Various Permits                                | Yes | EIR certified by the TRLIA board on<br>February 6, 2007 and a Notice of<br>Determination filed with the State<br>Clearinghouse (Number 2006062071)<br>on February 8, 2007                        |
| CEQA  | EIR Addendum # 2  | Yes | EIR addendum for the Seepage berm addition needed to provide the final solution to the cutoff wall trench failure.   |
| Section 104 Credit                              | Future federal projects cost sharing                                | Yes | \$32.7 M Section 104 credit approved<br>by Corps HQ on August 7, 2007  |

**Project Element 5A: Feather River Erosion Site 2** 

| PERMITTING<br>AGENCY | PERMIT               | ACTION<br>DONE | STATUS/COMMENT                    |
|----------------------|----------------------|----------------|-----------------------------------|
| Central Valley Flood | Encroachment Permits | Yes            | Encroachment permit No. 18479     |
| Protection Board     |                      |                | issued on September 10, 2009      |
| Corps                | Section 404 Permit   | Yes            | Obtained Nationwide Permit,       |
|                      |                      |                | application submitted to Corps on |
|                      |                      |                | June 25, 2009                     |
| Corps                | Wetlands Delineation | Yes            | Delineation submitted to Corps on |
|                      |                      |                | May 27, 2009                      |

| Corps   | 408 approval of project levee alteration  | Yes | Corps does not consider this as eligible under the Section 408 approval given for Segments 1 &3. Per discussion with the Corps, they will approve work under Section 208 authority when they comment on the CVFPB Encroachment Permit Application. |
|---|---|-----|--|
| Regional Water Quality<br>Control Board (RWQCB);<br>Central Valley Region<br>(Region 5) | Section 401 Water<br>Quality Certification  | Yes | Obtained on July 9, 2009   |
| RWQCB, Region 5   | National Pollution Discharge Elimination System (NPDES) Permit per Section 402 of the Clean Water Act | Yes | TRLIA has a current WDID # 5S5BC348901 that was issued by the Regional Water Quality Control Board. The permit covers Feather River Segments 1, 2, and 3 and encompasses the Erosion Site. This permit is current.                                 |
| Feather River Air Quality Management District (FRAQMD)                                  | Authority to Construct  | Yes | Used Documentation provided for Project Element 5  |
| U.S. Fish and Wildlife<br>Service   | Endangered Species Act Compliance (Biological Opinion)  | Yes | Biological opinion prepared, take avoided, no Incidental Take authorization needed.  |
| National Marine Fisheries<br>Service (NMFS)   | Endangered Species Act Compliance   | Yes | Biological opinion prepared, take avoided, no Incidental Take authorization needed.  |
| California Department of Fish and Game (DFG)  | California Endangered Species Act Compliance (2081)   | Yes | No potential take of State listed species.   |
| DFG   | Streambed Alteration Agreement  | Yes | Obtained on July 9, 2009   |
| Native American Heritage<br>Commission (NAHC)   | Evaluation of effects on<br>Native American<br>burials or artifacts                                   | Yes | Cultural resources surveys and consultation with Native American groups have found no evidence of burials or artifacts   |
| State Office of Historic<br>Preservation (SHPO)   | Evaluation of effects on historic and cultural resources  | Yes | Cultural resources surveys and consultation with Native American groups have found no evidence of significant historic or cultural resources   |

| Reclamation District 784<br>(RD 784)     | Encroachment Permit                  | Yes | RD 784 is one of the project sponsors and coordination with RD 784 regarding levee encroachments is ongoing. RD 784 signed the application for the Reclamation Board encroachment permit with minor conditions. |
|--|--------------------------------------|-----|---|
| Yuba County                              | Grading Permit                       | Yes | Used Documentation provided for Project Element 5   |
| State Mining and Geology<br>Board (SMGB) | SMARA Permit                         | Yes | The Reclamation Plan was approved and SMGB mining permit (No. 91-58-0026) issued for Ella and Platter/JTS Borrow sites on Sept 22, 2009. Used Ella Site.  |
| CEQA                                     | EIR                                  | Yes | ISIMND certified by TRLIA Board on10/17/06  |
| NEPA                                     | EIS                                  | Yes | No federal action constituting a NEPA trigger   |
| Section 104 Credit                       | Future federal projects cost sharing | Yes | Work is not eligible for Section 104 Credit because it being accomplished under Section 208 authority and was not approved under Section 408 authority.   |

| Project Element 9, & 9A Permit and Environmental Documentation |                     |                |   |
|--|---------------------|----------------|---|
| PERMITTING AGENCY  | PERMIT              | ACTION<br>DONE | STATUS/COMMENT  |
| The Central Valley Flood<br>Protection Board                   | Encroachment Permit | Yes            | Permit No. 18170 BD issued on August 7, 2007.   |
| The Central Valley Flood<br>Protection Board                   | Encroachment Permit | Yes            | Permit No. 18170 BD modified for design changes, issued on 7/17/08  |
| U.S. Army Corps of<br>Engineers (Corps)                        | Section 10 Permit   | Yes            | Navigable waterways not affected  |
| Corps  | Section 404 Permit  | Yes            | No jurisdictional features affected.<br>Corps issued "Letter of No Permit<br>Required" on July 23, 2007.<br>Subsequently, a Nationwide permit<br>was received in July 2008 allowing<br>repairs to sinkholes observed on the |

|   |   |     | waterside toe of the existing levee in a reach of the Site 7 Extension segment of levee.  |
|---|---|-----|---|
| Corps   | 408 Approval of project levee alteration  | Yes | Finding of No Significant Impact (FONSI) issued by Corps of Engineers on July 11, 2007. Corps approved Section 408 alteration on August 2, 2007. Subsequently, water quality certification was received in July 2008 allowing repairs to sinkholes observed on the waterside toe of the existing levee in a reach of the Site 7 Extension segment of levee. |
| Regional Water Quality<br>Control Board (RWQCB);<br>Central Valley Region<br>(Region 5) | Section 401 Water<br>Quality Certification  | Yes | No 404 permit triggering 401 compliance. RWQCB sent email on August 15, 2007 verifying that 401 certification was not necessary   |
| RWQCB, Region 5   | National Pollution Discharge Elimination System (NPDES) Permit per Section 402 of the Clean Water Act | Yes | A NPDES permit (WDID # 5S5BC348901) was issued on 9/18/07. A Storm water Pollution Prevention Plan (SWPPP) has been developed and is being followed.  |
| Feather River Air Quality Management District (FRAQMD)                                  | Authority to Construct  | Yes | Contractor's Fugitive Dust Plan has been developed and submitted to the FRAQMD.   |
| U.S. Fish and Wildlife<br>Service   | Endangered Species Act Compliance   | Yes | Project design and mitigation measures prevent take of threatened and endangered species. FWS sent a letter on May 7, 2007 agreeing that there were no impacts to any endangered species.   |
| National Marine Fisheries<br>Service  | Endangered Species Act<br>Compliance  | Yes | Project will have no affect on fishery resources and habitats.  |
| California Department of<br>Fish and Game (DFG)   | California Endangered Species Act Compliance  | Yes | Project design and mitigation measures prevent take of threatened and endangered species.   |
| DFG   | Streambed Alteration Agreement  | Yes | All ground disturbance is above the Feather River ordinary high water mark. Neither the bed nor bank of the river will be disturbed. DFG sent letter on May 2, 2007 verifying that a  |

|   |   |     | Streambed Alteration Agreement was not required. Subsequently, a streambed authorization permit was received in June 2008 allowing repairs to sinkholes observed on the waterside toe of the existing levee in a reach of the Site 7 Extension segment of levee. |
|---|---|-----|--|
| California State Lands<br>Commission (SLC)            | Encroachment Permit   | Yes | All ground disturbance is above the Feather River ordinary high water mark and outside SLC jurisdiction.   |
| California Department of Forestry                     | Conversion of timberland to other uses.                             | Yes | No timberland conversion is required for the project.  |
| The Resources Agency                                  | Cancellation of<br>Williamson Act<br>Contract                       | Yes | No Williamson Act contract cancellations are required to implement the project.  |
| California Department of<br>Transportation (Caltrans) | Encroachment on or across a State highway                           | Yes | Project facilities do not encroach onto a State highway. However, construction equipment will likely use State Route 70 (SR 70). Development and implementation of a traffic control plan is being coordinated with Caltrans.                                    |
| Caltrans  | Encroachment on<br>Caltrans property                                | Yes | A portion of a stability berm encroaches a short distance onto property owned by Caltrans used for habitat mitigation. A real estate easement for this berm was obtained from Caltrans. No adverse effects to protected habitats occur.                          |
| Native American Heritage<br>Commission (NAHC)         | Evaluation of effects on<br>Native American<br>burials or artifacts | Yes | Coordination with the NAHC has occurred and no known Native American sites or sensitive areas would be affected by the project   |
| State Office of Historic<br>Preservation (SHPO)       | Evaluation of effects on historic and cultural resources            | Yes | No known sensitive historic or cultural resources would be affected by the project. SHPO sent letter on July 16, 2007 agreeing that no impacts to historic or cultural resources were occurring.   |
| Reclamation District 784<br>(RD 784)                  | Encroachment Permit   | Yes | RD 784 is one of the project sponsors<br>and coordination with RD 784<br>regarding levee encroachments is  |

|                    |                                      |     | ongoing. RD 784 signed the application for a CVFPB encroachment permit with no objections.  |
|--------------------|--------------------------------------|-----|---|
| Yuba County        | Grading Permit                       | Yes | Yuba County is one of the project sponsors and coordination with the County regarding construction of this project continues.   |
| CEQA               | EIR Processed for<br>Various Permits | Yes | EIR certified by the TRLIA board on<br>February 6, 2007 and a Notice of<br>Determination filed with the State<br>Clearinghouse (Number 2006062071)<br>on February 8, 2007 |
| CEQA               | CEQA Addendum #2                     | Yes | EIR addendum for the Water Blanket modifications.   |
| Section 104 Credit | Future federal projects cost sharing | Yes | \$32.7 M Section 104 credit approved<br>by Corps HQ on August 7, 2007   |



### **MEMORANDUM**

TO: PAUL BRUNNER, EXECUTIVE DIRECTOR, THREE RIVERS LEVEE

IMPROVEMENT AUTHORITY

FROM: SETH WURZEL

SUBJECT: TRLIA FEATHER RIVER LEVEE IMPROVEMENT PROJECT, 11TH QUARTERLY

PROGRESS REPORT BUDGET INFORMATION

**DATE**: FEBRUARY 17, 2011

This memorandum has been prepared by Capitol Public Finance Group (CPFG) at the request of Three Rivers Levee Improvement Authority (TRLIA) to supplement the 11th Quarterly Progress Report (11th QPR) to the Department of Water Resources (DWR) dated February 17, 2011 for the Feather River Levee Improvement Project (Project). As indicated in TRLIA's 11th QPR, the cost and budget information is being provided within this memorandum to DWR as an attachment to the 11th QPR.

This memorandum includes two sets of tables that present the following analyses:

- 1. Quarterly Work Plan Reconciliation A reconciliation of the 11<sup>th</sup> Quarterly Work Plan forecasted expenditures to the actual expenses incurred for the quarter's work and, the associated funding of the State Share received pursuant to Section 14.C of TRLIA funding agreement with DWR (Funding Agreement).
- Cost and Funding Status through the Tenth Quarter A summary of the cumulative costs incurred since November 6, 2006 through December 31, 2010<sup>1</sup> and a comparison of those costs incurred to the current Overall Work Plan Budget (based on the revisions by TRLIA submitted on September 23, 2010<sup>2</sup>) included as Exhibit A to the Funding Agreement.

### 1. Quarterly Work Plan Reconciliation

The following tables provide detailed information regarding the costs incurred for each Element and Feature during the 11th Quarter (October 1, 2010 through December 31, 2011) and compare these amounts to the forecasted expenditures for the Quarter presented within the 11th Quarterly Work Plan. The tables show the State Share of eligible expenses

<sup>1</sup> Inclusive of the expenses incurred through December 31, 2010 and paid by TRLIA through the month of January 2011. Reference the February 17, 2010 TRLIA Final Statement of Costs for the 11th Quarter (subject to review and approval by DWR).

<sup>&</sup>lt;sup>2</sup> On September 23, 2010 TRLIA submitted a Revised Exhibit A that adjusted the Overall Work Plan Budget as part of the 11<sup>th</sup> Quarterly Work Plan based upon updated budgets that reflect cost savings achieved throughout the project.

net of the required 10% withholding of the State Share and compares this amount to the funding received by TRLIA from the State for through the 11th Quarter. Real Estate costs (Elements 1 and 8) and funding are shown separately from the costs and funding for Elements 2 through 9A.

The following presents a summary of the conclusions drawn from the tables:

### 11th Quarter Reconciliation Summary (Elements 2 through 7, 9 & 9A)

Total Expenses Incurred During 11th Quarter [1] \$2,067,669 \$1,702,302

10% Required Retention -\$170,230

State Share Net of Retention \$1,532,072

Less Funding Received for State Share [2] \$0

Additional State Funding Received for 11th Quarter [2] \$0

11<sup>th</sup> Quarter Funding True-Up Amount \$1,532,072

| Local Credit Reconciliation  | <u>Local Share</u> |
|--|--------------------|
| Local Share of Costs for 9 <sup>th</sup> Quarter [3]   | \$775,019          |
| Local Share of Costs for 10 <sup>th</sup> Quarter [3]  | \$820,726          |
| Local Share of Costs for 11 <sup>th</sup> Quarter [3]  | \$365,367          |
| Total Local Costs Incurred since 9 <sup>th</sup> Quarter (after approval of additional Credit for Segment 1) | \$1,961,112        |
| Less Local Credit Remaining not yet Received [4]   | \$1,035,241        |
| Local Credit to be funded  | \$1,035,247        |
|  |                    |
| Total Funding Due for 11th Quarter   | <u>\$2,567,313</u> |

- [1] Estimated amount, subject to review and approval by DWR. (Note: Reflective of adjustments made for PS 10 Levee Pipe crossing.
- [2] No funding has been received for 10th Quarter, approximately \$5.1 Million is in process for payment to cover true-ups for prior quarters and funding for the 10<sup>th</sup> quarter.
- [3] Represents local costs incurred since additional credit was approved.
- [4] TRLIA has local credit remaining of \$1,035,240.50 as a result of Segment 1 Funding by the State. Segment 1 Credit was requested by TRLIA via its July 26, 2010. No local funding has been received for the 9th or 10<sup>th</sup> Quarter, This Credit request is approved and payment is in process.

This information concludes that, for the 11th Quarter, the State has under funded its share of the expenses net of the 10% hold-back provision in the Funding Agreement. As of December 31, 2010, no payments have been received for the 11<sup>th</sup> Quarter and the State has indicated that payments are currently in process to reflect True-Ups for the 9<sup>th</sup> Quarter and funding for the 10<sup>th</sup> Quarter. Additionally, as a result of the State's funding for Segment 1, TRLIA has generated additional credit that should go toward the Local Share of remaining expenses. Since the approval of that Credit, TRLIA has incurred local costs that are in excess of the Credit amount approved; therefore the State should provide the entire amount of Credit approved. TRLIA understands that this payment is also in process.

### Real Estate Funding Reimbursement's Received

As a result of Real Estate eminent domain actions that have been resolved for lesser amounts than original appraised amounts, TRLIA has received funding back from defendants. Because in these cases that State had funded it's proportionate share of the



- 2 -

original appraised amount in order to take possession of the property, a portion of the money received back is the State's. TRLIA has determined that the most efficient way to account for the differences is by deducting the amount of funding TRLIA has received from future construction payments. This process is still under review by the State. TRLIA previously provided this information as part of the  $9^{th}$  and  $10^{th}$  QPR's, however, specific direction has not yet been provide. TRLIA is restating the information provided as part of this  $11^{th}$  QPR and expects this funding to be part of the calculations when providing future payments for the  $10^{th}$  and  $11^{th}$  Quarters.

For the Davit Case: TRLIA received a payment of \$65,228.18 in January 2010. For the Danna Case: TRLIA received a payment of \$47,299.94 in June 2010.

The funding received is \$112,528.12.

At the State Cost Share of 82.8246%, the State Share of this funding to be deducted from future construction funding is \$93,200.95. The State still needs to confirm how it would like to handle this funding, whether a payment should be reimbursed to the State or if future State funding should be net of this amount.

### **Interest Earned on State Advance Funds**

Interest earned by TRLIA on State Advance funding before the funding is expended on eligible expenses is to be used by TRLIA on the State's share of eligible expenses. On August 17, 2010, TRLIA provided the State with a detailed accounting of the allocable share of interest earned by TRLIA between Q4 FY 07/08 (1st Quarter of the FRLIP) and Q3 FY 09/10 (8th Quarter of FRLIP) based upon advance funding received during that time frame. The analysis has been reviewed by DWR and comments were provided to TRLIA that necessitated revisions. TRLIA is still in the process of making these revisions, but the preliminary results of the analysis showed that TRLIA earned approximately \$85,800 on advanced State funding. Since Q3 FY 09/10, TRLIA has separated advance funding provided by the State into its own fund held by the Yuba County Treasurer and a detailed listing of the interest earned on these funds is included below.



### Interest Earned on State Advanced Funding for the FRLIP Funding by Quarter

|                                     | Quarter of<br>Transaction | Transaction Description              | State Share<br>Feather River |
|-------------------------------------|---------------------------|--------------------------------------|------------------------------|
| -                                   | 04 07/00                  | INTERFOL FARMER ARR OTR              | Ф0.00                        |
| t                                   | Q4 - 07/08                | INTEREST EARNED 3RD QTR              | \$0.00                       |
| ated:<br>Subject to<br>iew          | Q1 - 08/09                | DISBURSE 4TH QTR INTERST FY 08-09    | \$8,749.29                   |
| Estimated:<br>ation Subje<br>Review | Q2 - 08/09                | DISBURSE 1ST QTR INTEREST FY 08-09   | \$76,408.41                  |
|                                     | Q3 - 08/09                | DISBURSE 2ND QTR INTEREST FY 08-09   | \$605.60                     |
| stir<br>Iior<br>Re                  | Q4 - 08/09                | DISBURSE 3RD QTR INTEREST FY 08-09   | \$0.00                       |
| Ğ                                   | Q1 - 09/10                | DISBURSE 4TH QTR INTEREST FY 08-09   | \$0.00                       |
| Estin<br>Allocation<br>Rev          | Q2 - 09/10                | DISBURSE 1ST QTR INTEREST FY 09-10   | \$0.00                       |
|                                     | Q3 - 09/10                | DISBURSE 2ND QTR INTEREST FY 09-10   | \$0.00                       |
|                                     | Q4 - 09/10                | 3rd Quarter Interest Earned FY 09/10 | \$2.44                       |
|                                     | Q1 - 10/11                | 4th Quarter Interest Earned FY 09/10 | \$3,361.93                   |
|                                     | Q2 - 10/11                | 1st Quarter Interest Earned FY 10/11 | \$1,425.25                   |
|                                     | Q3 - 10/11                | 2nd Quarter Interest Earned FY 10/11 | \$25.44                      |
|                                     | TOTAL                     |                                      | \$90,578.36                  |

Similar to the Real Estate funding true-up, TRLIA has determined that the most efficient way to account for and provide the interest funding is to deduct this amount from future funding to be disbursed from to State to TRLIA. As shown above, the State has earned approximately \$90,500 on advance funding.

TRLIA will await further instruction on how the above funding will affect future funding disbursements by the State to TRLIA for this project.



\_ 1 \_

Finally, one additional component of income TRLIA has received that is allocable to the State are lease payments received on Agricultural properties that were original purchased through the Real Estate acquisition process that is State cost shared. The following is a summary of those payments received by TRLIA to date. 100% of these funds are deposited into the Advance Funding Fund so that interest is allocated to that fund on behalf of the State. For conservative purposes on accounting, TRLIA has deposited 100% of those Ag lease payments into the State fund until further details are addressed regarding the disposition of these Ag Lease payments.

### Ag Lease Payments on Feather River Project Lands

| Date of<br>Transaction | Transaction Description                                  | Amount      |
|------------------------|--|-------------|
|                        |  |             |
| February 2010          | Deposit-Partial Advance Pymt AG LEASE AGREEMENT T/Miller | \$984.10    |
| April 23, 2010         | Deposit-Partial Advance Pymt AG LEASE AGREEMENT/Miller   | \$369.12    |
| August 2, 2010         | Deposit-3rd and Final Pymt AG LEASE AGREEMENT/Miller     | \$369.34    |
| August 18, 2010        | Deposit -Full Pymt AG LEASE AGREEMENT/Maxey              | \$3,143.13  |
| January 24, 2011       | Deposit-Annual Rent AG LEASE AGREEMENT/T MILLER          | \$1,781.26  |
| January 24, 2011       | Deposit-Annual Rent AG LEASE AGREEMENT/F MILLER          | \$3,583.85  |
| TOTAL                  |  | \$10,230.80 |

As is similar with the prior items, TRLIA will await further instruction on how the above funding will affect future funding disbursements by the State to TRLIA for this project.



- 5 -

# TRLIA Quarterly Progress Report Real Estate Budget Reconciliation

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 1** 

|  |                           |                               | 11th Qt     | 11th Qtr Expenses [2] | 57                 | 11th              | 11th QWP Qtr Funding        | б       |
|--|---------------------------|-------------------------------|-------------|-----------------------|--------------------|-------------------|-----------------------------|---------|
| Elements and Features  | State Share<br>Percentage | 11th QWP<br>Forecast<br>Total | Total       | State<br>Share        | Local<br>Share     | DWR<br>Direct Pay | Local<br>Credit<br>Invoiced | Total   |
| Formula  | હ                         | <u>E</u> a                    | ပ           | d = a*c               | р - о<br>е = с - ф | <b>-</b>          | ס                           | h = f+g |
| Element 1: Feather River EIP Land Acquisition                    | cquisition                |                               |             |                       |                    |                   |                             |         |
| (see real estate Acquisition Plan) Feature 1 - Feather Segment 2 | 82.8246%                  | \$1,424,443                   | \$0         | \$0                   | \$0                | 0\$               | 0\$                         | 0\$     |
|  | [3] 82.8246%              | A/A                           | \$62,761    | \$51,982              | \$10,780           | \$0               | \$0                         | \$0     |
| Feature 2 - Feather Segment 3                                    | %00002                    | \$0                           | \$8,349     | \$6,915               | \$1,434            | \$0               | \$0                         | \$0     |
| Subtotal Element 1   |                           | \$1,424,443                   | \$71,110    | \$58,897              | \$12,213           | \$0               | \$0                         | \$0     |
|  | Difference Between QWP &  | en QWP & Actuals              | \$1,353,333 |                       |                    |                   |                             |         |
|  |                           |                               |             |                       |                    |                   |                             |         |

"11QPRElem1"

 <sup>[1]</sup> From the September 14, 2010 11th QWP
 [2] From October 1, 2010 through December 31, 2010
 [3] This line represents Real Estate expenses directly funded by TRLIA but elligible for funding through the final accounting package process.

# TRLIA Quarterly Progress Report Real Estate Budget Reconciliation

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 8** 

|   |                           |                      | 11th Q | 11th Qtr Expenses [2] | [2]       | 11#               | 11th QWP Qtr Funding | ВL           |
|---|---------------------------|----------------------|--------|-----------------------|-----------|-------------------|----------------------|--------------|
| Flements and Features                       | State Share<br>Percentage | 11th QWP<br>Forecast | Total  | State                 | Local     | DWR<br>Direct Pav | Local                | Total        |
|   |                           | Total [1]            |        |                       |           | î                 | Invoiced             |              |
| Formula                                     | æ                         | q                    | ပ      | d = a*c               | р - э = e | <b>-</b>          | D)                   | h = f+g      |
| Element 8: Segment 1 Feather River EIP Land | r EIP Land                |                      |        |                       |           |                   |                      |              |
| Feature 1 - Feather Segment 1               | %00002                    | \$0                  | \$0    | \$0                   | \$0       | \$0               | \$0                  | \$0          |
| Subtotal Element 8                          |                           | \$0                  | \$0    | \$0                   | \$0       | \$0               | \$0                  | \$0          |
|   | Difference Between QWP &  | en QWP & Actuals     | \$0    |                       |           |                   |                      |              |
|   |                           |                      |        |                       |           |                   |                      | "11QPRElem8" |

<sup>[1]</sup> From the September 14, 2010 11th QWP [2] From October 1, 2010 through December 31, 2010

For Period October/November/December 2010 (11th Qtr)

SUMMARY ALL NON-REAL ESTATE ELEMENTS

|  |                   |                       |                            | State Share                     |                               |                          | Local Share                |                          |
|--|-------------------|-----------------------|----------------------------|---------------------------------|-------------------------------|--------------------------|----------------------------|--------------------------|
| Elements and Features                              | Total<br>11th QWP | Total<br>Expenses for | To be Funded<br>Net of 10% | State Funding<br>Rec'd for 11th | State Funding<br>Remaining to | Local Share of<br>Actual | Balance of<br>Local Credit | Remaining<br>Local Share |
|  | Quarter           | 11th QWP              | Holdback                   | QWP Quarter                     | be Received                   | Costs for                | Funding                    | Funded by                |
|  | Work Plan         | Quarter               |                            |                                 | for Quarter                   | Quarter                  | Remaining                  | TRLIA                    |
|  |                   |                       |                            | Ξ                               | [2]                           |                          | [3]                        |                          |
| Formula  |                   |                       | æ                          | Q                               | c=a-b                         | ъ                        | ø                          | f = e - d                |
| ALL OTHER ELEMENTS                                 |                   |                       |                            |                                 |                               |                          |                            |                          |
| Element 2: Segment 2 New Levee                     | \$1,520,732       | \$968,419             | \$721,880                  | \$                              | \$721,880                     | \$166,330                | \$                         | -\$166,330               |
| Element 3: Segment 2 Levee Tie Ins                 | 0\$               | \$                    | \$                         | \$0                             | \$0                           | \$                       | \$0                        | \$0                      |
| Element 4: Segment 2 Levee Degradation             | \$0               | \$947,808             | \$706,516                  | \$                              | \$706,516                     | \$162,790                | \$0                        | -\$162,790               |
| Element 5: Segment 3 Levee Improvement             | \$7,500           | \$3,235               | \$2,038                    | \$0                             | \$2,038                       |                          | \$0                        | -\$971                   |
| Element 5A: Feather River Segment 3 Erosion Site 2 | \$5,000           | <b>\$</b>             | \$0                        | \$                              | \$0                           | \$0                      | \$0                        | \$0                      |
| Element 6: Land Management                         | \$50,000          | \$420                 | \$313                      | \$                              | \$313                         | \$72                     | \$0                        | -\$72                    |
| Element 7: PM & Overhead                           | \$147,715         | \$144,499             | \$99,253                   | \$                              | \$99,253                      | \$34,218                 | \$0                        | -\$34,218                |
| Element 9: Segment 1 Levee Improvement             | \$15,000          | \$3,289               | \$2,072                    | \$                              | \$2,072                       | 286\$                    | \$0                        | -\$987                   |
| Element 9A: Segment 1 Crack Repair                 | \$5,000           | \$0                   | \$0                        | \$0                             | \$0                           | \$                       | \$0                        | \$0                      |
| Subtotal Elements 2 through 7, 9 & 9A              | \$1,750,947       | \$2,067,669           | \$1,532,072                | 0\$                             | \$1,532,072                   | \$365,367                | \$0                        | -\$365,367               |
| Difference Between QWP & Actuals                   | ո QWP & Actuals   | -\$316,722            |                            |                                 |                               |                          |                            |                          |

"11QPRSumm"

[1] To date, no funding has been received for the 10th Quarter, approximately \$5.1 million of 10th Quarter funding is currently in process.
[2] Amount represents funding received from the State based on actual expenses for the 10th QWP Quarter. This amount will be offset based on True-Ups adjustments in future quarters.
[3] TRLIA has local credit remaining of \$1,035,240.50 as a result of Segment 1 Funding by the State. Segment 1 Credit was requested by TRLIA via its July 26, 2010. This local funding has not yet been received however the payment is current in process.

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 2** 

|   |                                  |                             | , ; ; ;   |                | 7              | טומום טומום                            |
|---|----------------------------------|-----------------------------|-----------|----------------|----------------|--|
| Elements and Features                                   | State Share %                    | 11th QWP<br>Forecast<br>[1] | Total     | State<br>Share | Local<br>Share | To be Funded Net<br>of 10%<br>Holdback |
| Formula   | В                                | ۵                           | ပ         | d=c*a          | p-o=e          | %06*p = j                              |
| Element 2: Feather River Segment 2 new                  | levee                            |                             |           |                |                |  |
| (Excludes Levee Tie Ins and Existing Levee Degradation) | ree Degradation)                 |                             |           |                |                |  |
| 2.1.1: Design   | 82.8246%                         | \$0                         | \$22,564  | \$18,688       | \$3,875        | \$16,820                               |
| 2.1.2: Permitting                                       | 82.8246%                         | \$0                         | \$151,303 | \$125,316      | \$25,987       | \$112,784                              |
| 2.1.3: Right of Way Support                             | 82.8246%                         | \$450,000                   | \$166,311 | \$137,747      | \$28,565       | \$123,972                              |
| 2.2: Construction Management                            | 82.8246%                         | \$300,000                   | \$248,339 | \$205,686      | \$42,653       | \$185,117                              |
| 2.3 Construction of Setback                             |                                  |                             |           |                |                |  |
| 2.3.1: Foundation                                       | 82.8246%                         | \$0                         | \$3,075   | \$2,547        | \$528          | \$2,292                                |
| 2.3.2: Embankment [3]                                   | 82.8246%                         | \$75,000                    | \$148,218 | \$122,761      | \$25,457       | \$110,485                              |
| 2.3.3: Reloc. of PG&E Facilities                        | 82.8246%                         | \$0                         | \$0       | \$0            | \$0            | \$0                                    |
| 2.4: Environmental & Cultural Mitigation                |                                  |                             |           |                |                |  |
| 2.4.1: Mitigation & Restoration                         | 82.8246%                         | \$635,366                   | \$228,260 | \$189,055      | \$39,205       | \$170,150                              |
| 2.4.2: Cultural Mit./Section 106                        | 82.8246%                         | \$35,366                    | \$0       | \$0            | \$0            | \$0                                    |
| 2.5: O&M Manual   | 82.8246%                         | \$25,000                    | \$350     | \$290          | \$60           | \$261                                  |
| Subtotal Element 2                                      |                                  | \$1,520,732                 | \$968,419 | \$802,089      | \$166,330      | \$721,880                              |
| Diffe   | Difference Between QWP & Actuals | NP & Actuals                | \$552,313 |                |                |  |
|   |                                  |                             |           |                |                |  |

<sup>[1]</sup> From the September 14, 2010 11th QWP [2] From October 1, 2010 through December 31, 2010 [2] From October 1, 2010 through December 31, 2010 [3] Reflective of Adjustments for PS 10 pipe crossing expenses deemed inelligible from pior quarters.

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 3** 

|  |                |                       | 80     | /P & Actuals                | Difference Between QWP & Actuals |  |
|--|----------------|-----------------------|--------|-----------------------------|----------------------------------|--|
| 80                                     | \$0            | \$0                   | \$0    | \$0                         |                                  | Subtotal Element 3                               |
| \$0                                    | \$0            | \$0                   | \$0    | \$0                         | 82.8246%                         | 3.1.2: Embankment                                |
| \$0                                    | \$0            | \$0                   | \$0    | \$0                         | 82.8246%                         | 3.1.1: Foundation                                |
|  |                |                       |        |                             | ant 2 Levee Tie Ins              | Element 3: Feather River Segment 2 Levee Tie Ins |
| f = d*90%                              | p-ɔ=ə          | d=c*a                 | o      | q                           | в                                | Formula  |
| To be Funded Net<br>of 10%<br>Holdback | Local<br>Share | State<br>Share        | Total  | 11th QWP<br>Forecast<br>[1] | State Share %                    | Elements and Features                            |
| State Share                            | [2]            | 11th Qtr Expenses [2] | 11th 6 |                             |                                  |  |

<sup>[1]</sup> From the September 14, 2010 11th QWP [2] From October 1, 2010 through December 31, 2010

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 4** 

|   |                                  |                             | 11th (                        | 11th Qtr Expenses [2]         | [2]                           | State Share                            |
|---|----------------------------------|-----------------------------|-------------------------------|-------------------------------|-------------------------------|--|
| Elements and Features   | State Share %                    | 11th QWP<br>Forecast<br>[1] | Total                         | State<br>Share                | Local<br>Share                | To be Funded Net<br>of 10%<br>Holdback |
| Formula   | В                                | q                           | ၁                             | d=c*a                         | e=c-d                         | f = d*90%                              |
| Element 4: Feather River Segment 2 Levee 4.1: Construction Subtotal Element 4 | Levee Degradation<br>82.8246%    | <b>0\$</b>                  | \$947,808<br><b>\$947,808</b> | \$785,018<br><b>\$785,018</b> | \$162,790<br><b>\$162,790</b> | \$706,516<br><b>\$706,51</b> 6         |
|   | Difference Between QWP & Actuals | NP & Actuals                | -\$947,808                    |                               |                               |  |

"11QPRElem4"

<sup>[1]</sup> From the September 14, 2010 11th QWP [2] From October 1, 2010 through December 31, 2010

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 5** 

|  |                               |                             | 11th (  | 11th Qtr Expenses [2] | [2]            | State Share                            |
|--|-------------------------------|-----------------------------|---------|-----------------------|----------------|--|
| Elements and Features                    | State Share %                 | 11th QWP<br>Forecast<br>[1] | Total   | State<br>Share        | Local<br>Share | To be Funded Net<br>of 10%<br>Holdback |
| Formula                                  | a                             | q                           | U       | d=c*a                 | p-ɔ=ə          | %06*p = J                              |
| Element 5: Feather River Segment 3 levee | e improvement                 |                             |         |                       |                |  |
| 5.1.1: Design                            |                               | \$0                         | \$2,163 | \$1,514               | \$649          | \$1,362                                |
| 5.1.2: Permitting                        | %0000.02                      | \$0                         | \$0     | \$0                   | \$0            | \$0                                    |
| 5.1.3: Right of Way Support [4]          | %0000.02                      | \$7,500                     | \$0     | \$0                   | \$0            | \$0                                    |
| 5.2: Construction Management             | %0000.02                      | \$0                         | \$1,073 | \$751                 | \$322          | \$676                                  |
| 5.3 Construction                         | %0000.02                      | \$0                         | \$0     | \$0                   | \$0            | \$0                                    |
| 5.4: O&M Manual                          | %0000.02                      | \$0                         | \$0     | \$0                   | \$0            | \$0                                    |
| Subtotal Element 5                       |                               | \$7,500                     | \$3,235 | \$2,265               | \$971          | \$2,038                                |
| Differ                                   | ference Between QWP & Actuals | NP & Actuals                | \$4,265 |                       |                |  |

"11QPREIem5"

<sup>[1]</sup> From the September 14, 2010 11th QWP [2] From October 1, 2010 through December 31, 2010

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 5A** 

|  |                              |                             | 11th    | 11th Qtr Expenses [2] | [2]            | State Share                            |
|--|------------------------------|-----------------------------|---------|-----------------------|----------------|--|
| Elements and Features                              | State Share %                | 11th QWP<br>Forecast<br>[1] | Total   | State<br>Share        | Local<br>Share | To be Funded Net<br>of 10%<br>Holdback |
| Formula  | a                            | q                           | ပ       | d=c*a                 | p-2=e          | f = d*90%                              |
| Element 5A: Feather River Segment 3 Erosion Site 2 | osion Site 2                 |                             |         |                       |                |  |
| 5A.1.1 - Design                                    | 70.000%                      | \$0                         | \$0     | \$0                   | \$0            | <b>₩</b>                               |
| 5A.1.2 - Permitting                                | 70.000%                      | \$0                         | \$0     | \$0                   | \$0            | \$€                                    |
| 5A.1.3 - ROW Support                               | 70.000%                      | \$5,000                     | \$0     | \$0                   | \$0            | <b>₩</b>                               |
| 5A.2 - Construction Management.                    | 70.000%                      | \$0                         | \$0     | \$0                   | \$0            | <b>₩</b>                               |
| 5A.3 - Construction                                | 70.000%                      | \$0                         | \$0     | \$0                   | \$0            | <b>₩</b>                               |
| 5A.4 - O&M manual addendum                         | %0000.02                     | \$0                         | \$0     | \$0                   | \$0            | \$0                                    |
| Subtotal Element 5A                                |                              | \$5,000                     | \$0     | \$0                   | \$0            | <b>₹</b>                               |
| Differ   | erence Between QWP & Actuals | NP & Actuals                | \$5,000 |                       |                |  |

"11QPREIem5A"

<sup>[1]</sup> From the September 14, 2010 11th QWP[2] From October 1, 2010 through December 31, 2010

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 6** 

|  |                                  |                             | 11th     | 11th Qtr Expenses [2] | [2]            | State Share                            |
|--|----------------------------------|-----------------------------|----------|-----------------------|----------------|--|
| Elements and Features                    | State Share %                    | 11th QWP<br>Forecast<br>[1] | Total    | State<br>Share        | Local<br>Share | To be Funded Net<br>of 10%<br>Holdback |
| Formula                                  | æ                                | Q                           | U        | d=c*a                 | e=c-q          | f = d*90%                              |
| Element 6: Feather River Land Management |                                  |                             |          |                       |                |  |
| Feature 6.1: Env. Maintenance            | 82.8246%                         | \$0                         | \$0      | \$0                   | \$0            | \$0                                    |
| Feature 6.2: Lease Back                  | 82.8246%                         | \$0                         | \$0      | \$0                   | \$0            | \$0                                    |
| Feature 6.3: Land Maintenance            | 82.8246%                         | \$50,000                    | \$420    | \$348                 | \$72           | \$313                                  |
| Subtotal Element 6                       |                                  | \$50,000                    | \$420    | \$348                 | \$72           | \$313                                  |
| Differen                                 | Difference Between QWP & Actuals | NP & Actuals                | \$49,580 |                       |                |  |

"11QPRElem6"

<sup>[1]</sup> From the September 14, 2010 11th QWP [2] From October 1, 2010 through December 31, 2010

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 7** 

|   |                                  |                             | 11th C    | 11th Qtr Expenses [2] | [2]            | State Share                            |
|---|----------------------------------|-----------------------------|-----------|-----------------------|----------------|--|
| Elements and Features   | State Share %                    | 11th QWP<br>Forecast<br>[1] | Total     | State<br>Share        | Local<br>Share | To be Funded Net<br>of 10%<br>Holdback |
| Formula   | w                                | q                           | υ         | d=c*a                 | 6=c-d          | %06*p = j                              |
| Element 7: Project Management, Legal, Community               | Community                        |                             |           |                       |                |  |
| Relations support, Land Management, and Feature 7.1: Salaries | and Overhead<br>76.3198%         | \$58,688                    | \$52,366  | \$39,966              | \$12,400       | \$35,969                               |
| Feature 7.2: Consulting [3]                                   | 76.3198%                         | \$58,688                    | \$74,250  | \$56,667              | \$17,582       | \$51,000                               |
| Feature 7.3: Legal  | 76.3198%                         | \$17,606                    | \$9,912   | \$7,565               | \$2,347        | \$6,808                                |
| Feature 7.4: Travel   | 76.3198%                         | \$293                       | \$0       | \$0                   | \$0            | \$0                                    |
| Feature 7.5: General  | 76.3198%                         | \$11,738                    | \$7,225   | \$5,514               | \$1,711        | \$4,963                                |
| Feature 7.6: Insurance  | 76.3198%                         | \$0                         | \$0       | \$0                   | \$0            | \$0                                    |
| Feature 7.7: Travel/Vehicle                                   | 76.3198%                         | \$702                       | \$746     | \$570                 | \$177          | \$513                                  |
| Feature 7.8:Memberships                                       | 76.3198%                         | \$0                         | \$0       | \$0                   | \$0            | \$0                                    |
| Subtotal Element 7  |                                  | \$147,715                   | \$144,499 | \$110,281             | \$34,218       | \$99,253                               |
| Dif   | Difference Between QWP & Actuals | NP & Actuals                | \$3,216   |                       |                |  |

"11QPRElem7"

<sup>[1]</sup> From the September 14, 2010 11th QWP[2] From October 1, 2010 through December 31, 2010[3] Includes FEMA System Certification Efforts

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 9** 

|  |                                  |                             | 11th (   | 11th Qtr Expenses [2] | [2]            | State Share                            |
|--|----------------------------------|-----------------------------|----------|-----------------------|----------------|--|
| Elements and Features                    | State Share %                    | 11th QWP<br>Forecast<br>[1] | Total    | State<br>Share        | Local<br>Share | To be Funded Net<br>of 10%<br>Holdback |
| Formula                                  | Ø                                | ۵                           | U        | d=c*a                 | p-::=e         | %06*p = J                              |
| Element 9: Feather River Segment 1 levee | e improvement                    |                             |          |                       |                |  |
| Feature 9.1.1 - Design                   |                                  | \$0                         | \$3,289  | \$2,302               | 286\$          | \$2,072                                |
| Feature 9.1.2 - Permitting               | 70.000%                          | \$0                         | \$0      | \$0                   | \$0            | \$0                                    |
| Feature 9.1.3 - ROW Support              | 70.000%                          | \$15,000                    | \$0      | \$0                   | \$0            | \$0                                    |
| Feature 9.2 - Construction Mgt.          | %0000.02                         | \$0                         | \$0      | \$0                   | \$0            | \$0                                    |
| Feature 9.3 - Construction               | %0000.02                         | \$0                         | \$0      | \$0                   | \$0            | \$0                                    |
| Feature 9.4 - O&M Segment 1              | 70.000%                          | \$0                         | \$0      | \$0                   | \$0            | \$0                                    |
| Subtotal Element 9                       |                                  | \$15,000                    | \$3,289  | \$2,302               | \$987          | \$2,072                                |
| Diffe                                    | Difference Between QWP & Actuals | NP & Actuals                | \$11,712 |                       |                |  |
|  |                                  |                             |          |                       |                |  |

"11QPRElem9"

<sup>[1]</sup> From the September 14, 2010 11th QWP[2] From October 1, 2010 through December 31, 2010

TRLIA Quarterly Progress Report Budget Reconciliation

For Period October/November/December 2010 (11th Qtr)

**ELEMENT 9A** 

|  |                                  |                             | -       |                | [7]   | State Silare                           |
|--|----------------------------------|-----------------------------|---------|----------------|-------|--|
| Elements and Features                            | State Share<br>%                 | 11th QWP<br>Forecast<br>[1] | Total   | State<br>Share | Local | To be Funded Net<br>of 10%<br>Holdback |
| Formula  | Ø                                | Q                           | υ       | d=c*a          | p     | f = d*90%                              |
| Floment 9A: Egather River Segment 1 Crack Bensir | riege                            |                             |         |                |       |  |
| Feature 1.1 - Engineering, Design, Permitting    | 70.000%                          | 80                          | \$0     | \$0            | \$0   | 0\$                                    |
| Feature 1.2 - Right of Way Support               | 70.0000%                         | \$5,000                     | \$0     | \$0            | \$0   | \$0                                    |
| Feature 2 - Construction                         | 70.0000%                         | \$0                         | \$0     | \$0            | \$0   | \$0                                    |
| Feature 3 - Operations & Maintenance Manual      | 70.0000%                         | \$0                         | \$0     | \$0            | \$0   | \$0                                    |
| Subtotal Element 9A                              |                                  | \$5,000                     | \$0     | \$0            | \$0   | 0\$                                    |
| Difference                                       | Difference Between QWP & Actuals | VP & Actuals                | \$5,000 |                |       |  |

[1] From the September 14, 2010 11th QWP [2] From October 1, 2010 through December 31, 2010

### 2. Cost and Funding Status through the 11th Quarter

The following set of tables present the status of the project on a cumulative expenditure basis as it relates to the current Overall Work Plan Budget (based on the revisions made by TRLIA submitted with the 11th QWP on September 23, 2010).

In summary, through December 31, 2011, TRLIA has incurred expenses for the project which represent 93.6% of the total amended budget for Elements 1 through 9A (\$178.8 million of the now \$190.6 million dollar total budget currently eligible for State Sharing). Note: The proposed Element 9B: V-Dicth Repair presented during the 10<sup>th</sup> Quarter has been removed from the analysis.) TRLIA has received a total of \$129.7 million of State Funding, approximately 84.1% of its share of current total State Budget of \$154.23 million.

With respect to the individual feature budgets within elements, only one feature has exceeded the revised total Overall Work Plan Budgets by greater than 5%. This feature is:

• Element 7 – Feature 6 Insurance (it has been highlighted in the following table set for clarity)

The following discussion outlines an explanation of this budget overrun.

### **Insurance (Feature 7.6 - Element 7)**

The total budget for insurance is \$701,375. The expenses through the 11th Quarter Total \$862,911. Due to the extended duration of the project, the allocable overhead costs for the project have exceeded original projections. So long as the project continues to be ongoing, TRLIA will allocate a proportionate share of overhead costs. As a note, TRLIA has discussed with the State plans for altering the overhead allocation projection after the 11<sup>th</sup> Quarter.



- 18 -

2/17/2011 16497 TRLIA Cash Flow 2008 Scenario 2-08-11 Yuba EIP.xlsx

|   | ŏ             | Overall Budget [1] |              | Actual        | Actual Expenses to Date [2] | 7]             | Rem          | Remaining Budget | -              | Percentage of            |
|---|---------------|--------------------|--------------|---------------|-----------------------------|----------------|--------------|------------------|----------------|--------------------------|
| Elements and Features                               | Total         | State              | Local        | Total         | State<br>Share              | Local<br>Share | Total        | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula   | σ             | ۵                  | c = a - b    | σ             | Φ                           | f = d - e      | g = a - d    | h = b - e        |                | j = d/a                  |
| Oustady Broades Banort Beronvillation               |               |                    |              |               |                             |                |              |                  |                |                          |
| Element 1: Feather River EIP Land Acquisition       | \$43,252,165  | \$35,763,231       | \$7,488,934  | \$40,127,495  | \$33,235,430                | \$6,892,065    | \$3,124,670  | \$2,527,801      | \$596,869      | 92.8%                    |
| Element 8: Feather River Segment 1 Land Acquisiting | \$630,272     | \$441,190          | \$189,082    | \$96,453      | \$79,887                    | \$16,566       | \$533,819    | \$361,303        | \$172,515      | 15.3%                    |
| Element 2: Segment 2 New Levee                      | \$88,759,546  | \$73,514,739       | \$15,244,808 | \$84,835,673  | \$70,264,792                | \$14,570,881   | \$3,923,873  | \$3,249,947      | \$673,927      | 92.6%                    |
| Element 3: Segment 2 Levee Tie Ins                  | \$7,760,052   | \$6,427,232        | \$1,332,820  | \$7,684,448   | \$6,364,612                 | \$1,319,836    | \$75,604     | \$62,620         | \$12,984       | %0.66                    |
| Element 4: Segment 2 Levee Degradation              | \$17,916,213  | \$14,839,032       | \$3,077,181  | \$16,524,427  | \$13,686,287                | \$2,838,139    | \$1,391,786  | \$1,152,744      | \$239,042      | 92.2%                    |
| Element 5: Segment 3 Levee Improvement              | \$11,135,917  | \$7,795,142        | \$3,340,775  | \$11,041,265  | \$7,728,886                 | \$3,312,380    | \$94,651     | \$66,256         | \$28,395       | 99.5%                    |
| Element 5A: Feather River Segment 3 Erosion Site ;  | \$709,000     | \$496,300          | \$212,700    | \$684,518     | \$479,163                   | \$205,355      | \$24,482     | \$17,137         | \$7,345        | %5'96                    |
| Element 6: Land Management                          | \$2,350,000   | \$1,946,378        | \$403,622    | \$115,435     | \$95,608                    | \$19,826       | \$2,234,565  | \$1,850,770      | \$383,796      | 4.9%                     |
| Element 7: PM & Overhead                            | \$5,201,840   | \$3,970,020        | \$1,231,821  | \$5,196,006   | \$3,965,581                 | \$1,230,425    | \$5,834      | \$4,439          | \$1,396        | %6.66                    |
| Element 9: Segment 1 Levee Improvement              | \$12,254,728  | \$8,578,310        | \$3,676,418  | \$12,037,475  | \$8,426,232                 | \$3,611,242    | \$217,253    | \$152,077        | \$65,176       | 98.2%                    |
| Element 9A: Segment 1 Crack Repair                  | \$660,000     | \$462,000          | \$198,000    | \$503,971     | \$352,780                   | \$151,191      | \$156,029    | \$109,220        | \$46,809       | 76.4%                    |
| Subtotal Elements 1 through 9A                      | \$190,629,733 | \$154,233,573      | \$36,396,160 | \$178,847,165 | \$144,679,258               | \$34,167,908   | \$11,782,568 | \$9,554,315      | \$2,228,253    | 93.8%                    |
| State Funding Received Through 11th Quarter [4]     | ter [4]       |                    |              |               |                             |                |              |                  |                |                          |
| State Share of Real Estate Advances                 | \$28,536,814  |                    |              |               |                             |                |              |                  |                |                          |
| Construction Funding                                | \$86,738,395  |                    |              |               |                             |                |              |                  |                |                          |
| Credit Funding Received                             | \$14,418,819  |                    |              |               |                             |                |              |                  |                |                          |
|   | 000 100 0014  |                    |              |               |                             |                |              |                  |                |                          |

| 010     |
|---------|
| 23, 201 |
| 23      |
| ber     |
| em      |
| ept     |
| S       |
| ij      |
| рш      |
| ns c    |
| hQWP    |
| õ       |
| ± 1     |
| e,      |
| ř       |
| ğ       |
| ite     |
| μqr     |
| Sul     |
| ge      |
| Buc     |
| 9       |
| DAWP B  |
| ē       |
| ī.      |
| be      |
| sed     |
| Revi    |
| $\sim$  |

84.1% (Through December 2010)

\$129,694,028

Percentage of State Budget Funded

**Total Funding Received** 

"11QPRTotSumm"

<sup>[1]</sup> Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010
[2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.
[3] Proposed new element V-Ditch repair is currently being reviewed by DWR staff for eligibility of funding. Shown here as part of the overall budget but subject to approval.
[4] Includes funding received through December 31, 2010. Includes credit received for Nordic and Danna payments received for settlements as well as reimbursement for Segment 1.

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 1** 

|   |                           | รั           | Overall Budget [1] | _           | Actual E     | Actual Expenses to Date [2] | 9 [2]          | Rem         | Remaining Budget |                | Percentage of            |
|---|---------------------------|--------------|--------------------|-------------|--------------|-----------------------------|----------------|-------------|------------------|----------------|--------------------------|
| Elements and Features                         | State Share<br>Percentage | Total        | State              | Local       | Total        | State<br>Share              | Local<br>Share | Total       | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula                                       | Ø                         | a            | v                  | o-q = p     | Φ            | f = e*a                     | g = e-f        | h=b-e       | i=c-f            | g-b≕           | k = e/b                  |
| Element 1: Feather River EIP Land Acquisition | Land Acquisition          |              |                    |             |              |                             |                |             |                  |                |                          |
| (see real estate Acquisition Plan)            | Plan)                     | ¢ 40 700 740 |                    | 67 240 407  | 010 011      | 620 669                     | 040            | 40 066      | 030 020 080      | 9,400,450      | 80                       |
| 1.1 - Feather Segment 2                       | 82.8246%                  | 442,762,743  | 450,454,050        | 47,348,107  | 459,917,210  | \$33,001,208                | \$0,622,946    | 770,000,74  | \$2,373,308      | 4484, 138      | 93.3%                    |
| 1.2 - Feather Segment 3                       | %000002                   | \$469,422    | \$328,595          | \$140,827   | \$210,279    | \$174,162                   | \$36,116       | \$259,143   | \$154,433        | \$104,710      | 44.8%                    |
| Subtotal Element 1                            |                           | \$43,252,165 | \$35,763,231       | \$7,488,934 | \$40,127,495 | \$33,235,430                | \$6,892,065    | \$3,124,670 | \$2,527,801      | \$596,869      | 92.8%                    |

<sup>[1]</sup> Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 8** 

|  |              | Ove       | Overall Budget [1] | _         | Actual E | Actual Expenses to Date [2] | [2]      | Rems      | Remaining Budget |           | Percentage of            |
|--|--------------|-----------|--------------------|-----------|----------|-----------------------------|----------|-----------|------------------|-----------|--------------------------|
| Elements and Features                    | State Share  | Total     | State              | Local     | Total    | State                       | Local    | Total     | State            | Local     | Total Budget<br>Expended |
| Formula                                  | Ø            | Ω         | o                  | d = b-c   | ø        | f = e*a                     | g = e-f  | h=b-e     | i=c-f            | g-b=[     | k = e/b                  |
|  |              |           |                    |           |          |                             |          |           |                  |           |                          |
| Element 8: Segment 1 Feather River EIP   | er River EIP |           |                    |           |          |                             |          |           |                  |           |                          |
| Land Acquisition 8.1 - Feather Segment 1 | 70.000%      | \$630,272 | \$441,190          | \$189,082 | \$96,453 | \$79,887                    | \$16,566 | \$533,819 | \$361,303        | \$172,515 | 15.3%                    |
| Subtotal Element 8                       |              | \$630,272 | \$441,190          | \$189,082 | \$96,453 | \$79,887                    | \$16,566 | \$533,819 | \$361,303        | \$172,515 | 15.3%                    |

<sup>[1]</sup> Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 2** 

|   |                  | ŏ            | Overall Budget [ | <u> </u>     | Actual E     | Actual Expenses to Date [2] | )ate [2]       | Rem         | Remaining Budget | يد             | Percentage of            |
|---|------------------|--------------|------------------|--------------|--------------|-----------------------------|----------------|-------------|------------------|----------------|--------------------------|
| Elements and Features                                   | State<br>Share % | Total        | State            | Local        | Total        | State<br>Share              | Local<br>Share | Total       | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula   | æ                | ۵            | ပ                | d = b-c      | Φ            | f = e*a                     | g = e-f        | h=b-e       | i=c-f            | g-b≕           | k = e/b                  |
| Element 2: Feather River Segment 2 new levee            | 2 new levee      |              |                  |              |              |                             |                |             |                  |                |                          |
| (Excludes Levee Tie Ins and Existing Levee Degradation) | g Levee Deg      | radation)    |                  |              |              |                             |                |             |                  |                |                          |
| 2.1.1: Design   | 82.8246%         | \$6,492,466  | \$5,377,359      | \$1,115,107  | \$6,527,011  | \$5,405,970                 | \$1,121,041    | -\$34,546   | -\$28,611        | -\$5,935       | 100.5%                   |
| 2.1.2: Permitting                                       | 82.8246%         | \$2,745,659  | \$2,274,081      | \$471,578    | \$2,912,370  | \$2,412,158                 | \$500,212      | -\$166,711  | -\$138,078       | -\$28,633      | 106.1%                   |
| 2.1.3: Right of Way Support                             | 82.8246%         | \$5,648,380  | \$4,678,248      | \$970,132    | \$5,226,617  | \$4,328,923                 | \$897,693      | \$421,763   | \$349,324        | \$72,439       | 92.5%                    |
| 2.2: Construction Management                            | 82.8246%         | \$7,269,051  | \$6,020,563      | \$1,248,489  | \$7,176,260  | \$5,943,708                 | \$1,232,553    | \$92,791    | \$76,855         | \$15,936       | 98.7%                    |
| 2.3 Construction of Setback                             |                  |              |                  |              |              |                             |                |             |                  |                |                          |
| 2.3.1: Foundation                                       | 82.8246%         | \$23,525,485 | \$19,484,889     | \$4,040,596  | \$23,594,436 | \$19,541,993                | \$4,052,443    | -\$68,951   | -\$57,104        | -\$11,847      | 100.3%                   |
| 2.3.2: Embankment                                       | 82.8246%         | \$34,248,507 | \$28,366,189     | \$5,882,318  | \$32,135,769 | \$26,616,316                | \$5,519,452    | \$2,112,738 | \$1,749,873      | \$362,866      | 93.8%                    |
| 2.3.3: Reloc. of PG&E Facilities                        | 82.8246%         | \$2,611,894  | \$2,163,291      | \$448,603    | \$2,605,433  | \$2,157,939                 | \$447,494      | \$6,461     | \$5,352          | \$1,109        | 8.66                     |
| 2.4: Environmental & Cultural Mitigation                | ion              |              |                  |              |              |                             |                |             |                  |                |                          |
| 2.4.1: Mitigation & Restoration                         | 82.8246%         | \$5,700,000  | \$4,721,002      | \$978,998    | \$4,647,486  | \$3,849,261                 | \$798,225      | \$1,052,514 | \$871,741        | \$180,773      | 81.5%                    |
| 2.4.2: Cultural Mit./Section 106                        | 82.8246%         | \$350,000    | \$289,886        | \$60,114     | \$0          | \$0                         | \$0            | \$350,000   | \$289,886        | \$60,114       | %0.0                     |
| 2.5: O&M Manual   | 82.8246%         | \$168,103    | \$139,231        | \$28,872     | \$10,289     | \$8,522                     | \$1,767        | \$157,814   | \$130,709        | \$27,105       | 6.1%                     |
| Subtotal Element 2                                      |                  | \$88,759,546 | \$73,514,739     | \$15,244,808 | \$84,835,673 | \$70,264,792                | \$14,570,881   | \$3,923,873 | \$3,249,947      | \$673,927      | <b>%9</b> :56            |
|   |                  |              |                  |              |              |                             |                |             |                  |                |                          |

"11QPRTotElem2"

<sup>[1]</sup> Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 3** 

|  |                  | Ove         | Overall Budget [1 | _           | Actual E    | Actual Expenses to Date [2] | ate [2]        | Rem      | Remaining Budget | jt.            | Percentage of            |
|--|------------------|-------------|-------------------|-------------|-------------|-----------------------------|----------------|----------|------------------|----------------|--------------------------|
| Elements and Features                            | State<br>Share % | Total       | State             | Local       | Total       | State<br>Share              | Local<br>Share | Total    | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula  | æ                | ۵           | U                 | d = b-c     | Φ           | f = e*a                     | g = e-f        | h=b-e    | i=c-f            | 6 <b>-</b> 0=( | k = e/b                  |
| Element 3: Feather River Segment 2 Levee Tie Ins | t 2 Levee Tie Ir | SL          |                   |             |             |                             |                |          |                  |                |                          |
| 3.1.1: Foundation                                | 82.8246%         | \$5,149,347 | \$4,264,926       | \$884,421   | \$5,146,426 | \$4,262,505                 | \$883,920      | \$2,921  | \$2,420          | \$501          | %6.66                    |
| 3.1.2: Embankment                                | 82.8246%         | \$2,610,705 | \$2,162,306       | \$448,399   | \$2,538,022 | \$2,102,106                 | \$435,916      | \$72,683 | \$60,200         | \$12,483       | 97.2%                    |
| Subtotal Element 3                               |                  | \$7,760,052 | \$6,427,232       | \$1,332,820 | \$7,684,448 | \$6,364,612                 | \$1,319,836    | \$75,604 | \$62,620         | \$12,984       | %0.66                    |

"11QPRTotElem3"

<sup>[1]</sup> Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 4** 

|  |                            | Õ  | Overall Budget [1   | -                                 | Actual E                            | Actual Expenses to Date [2]         | )ate [2]                          | Rem                               | Remaining Budget                  | ¥                             | Percentage of            |
|--|----------------------------|--|---|-----------------------------------|-------------------------------------|-------------------------------------|-----------------------------------|-----------------------------------|-----------------------------------|-------------------------------|--------------------------|
| Elements and Features  | State<br>Share %           | Total  | State   | Local                             | Total                               | State<br>Share                      | Local<br>Share                    | Total                             | State<br>Share                    | Local<br>Share                | Total Budget<br>Expended |
| Formula  | œ                          | ۵  | ပ   | d = b-c                           | ø                                   | f = e*a                             | g = e-f                           | h=b-e                             | j=c-f                             | g-b≕                          | k = e/b                  |
| Element 4: Feather River Segment 2 Levee Degradation 4.1: Construction 82.8246% \$17,916 Subtotal Element 4 \$17,916 | t 2 Levee Degi<br>82.8246% | Levee Degradation<br>82.8246% \$17,916,213 \$14,839,032<br>\$17,916,213 \$14,839,032 | adation<br>\$17,916,213 \$14,839,032<br>\$17,916,213 \$14,839,032 | \$3,077,181<br><b>\$3,077,181</b> | \$16,524,427<br><b>\$16,524,427</b> | \$13,686,287<br><b>\$13,686,287</b> | \$2,838,139<br><b>\$2,838,139</b> | \$1,391,786<br><b>\$1,391,786</b> | \$1,152,744<br><b>\$1,152,744</b> | \$239,042<br><b>\$239,042</b> | 92.2%<br><b>92.2</b> %   |

[1] Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 5** 

|  |                  | Ove          | Overall Budget [1 | _           | Actual E     | Actual Expenses to Date [2] | \ate [2]       | Rema     | Remaining Budget |                | Percentage of            |
|--|------------------|--------------|-------------------|-------------|--------------|-----------------------------|----------------|----------|------------------|----------------|--------------------------|
| Elements and Features                                | State<br>Share % | Total        | State             | Local       | Total        | State<br>Share              | Local<br>Share | Total    | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula  | a                | a            | ပ                 | p-c         | Φ            | f = e*a                     | g = e-f        | h=b-e    | i=c-f            | g-b=į          | k = e/b                  |
| Element 5: Feather River Segment 3 levee improvement | levee impro      | vement       |                   |             |              |                             |                |          |                  |                |                          |
| 5.1.1: Design  | 70.0000%         | \$915,083    | \$640,558         | \$274,525   | \$915,924    | \$641,147                   | \$274,777      | -\$841   | -\$589           | -\$252         | 100.1%                   |
| 5.1.2: Permitting                                    | 70.0000%         | \$203,096    | \$142,167         | \$60,929    | \$199,015    | \$139,310                   | \$59,704       | \$4,081  | \$2,857          | \$1,224        | %0'86                    |
| 5.1.3: Right of Way Support                          | 70.0000%         | \$343,821    | \$240,674         | \$103,146   | \$296,813    | \$207,769                   | \$89,044       | \$47,008 | \$32,905         | \$14,102       | 86.3%                    |
| 5.2: Construction Management                         | 70.0000%         | \$1,125,663  | \$787,964         | \$337,699   | \$1,117,918  | \$782,542                   | \$335,375      | \$7,745  | \$5,422          | \$2,324        | 99.3%                    |
| 5.3 Construction                                     | 70.0000%         | \$8,519,203  | \$5,963,442       | \$2,555,761 | \$8,509,913  | \$5,956,939                 | \$2,552,974    | \$9,289  | \$6,502          | \$2,787        | %6'66                    |
| 5.4: O&M Manual                                      | 70.0000%         | \$29,052     | \$20,336          | \$8,716     | \$1,683      | \$1,178                     | \$505          | \$27,369 | \$19,158         | \$8,211        | 2.8%                     |
| Subtotal Element 5                                   |                  | \$11,135,917 | \$7,795,142       | \$3,340,775 | \$11,041,265 | \$7,728,886                 | \$3,312,380    | \$94,651 | \$66,256         | \$28,395       | 99.2%                    |

[1] Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

"11QPRTotElem5"

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 5A** 

| State         Total         State         Local         Total         Share         Share <th< th=""><th></th><th></th><th>Over</th><th>Overall Budget [1</th><th>1</th><th>Actual Ex</th><th>Actual Expenses to Date [2]</th><th>ate [2]</th><th>Rema</th><th>Remaining Budget</th><th>*</th><th>Percentage of</th></th<>  |                                  |                  | Over      | Overall Budget [1 | 1         | Actual Ex | Actual Expenses to Date [2] | ate [2]        | Rema     | Remaining Budget | *       | Percentage of            |
|---|----------------------------------|------------------|-----------|-------------------|-----------|-----------|-----------------------------|----------------|----------|------------------|---------|--------------------------|
| River Segment 3 Erosion Site 2         537,973         \$16,274         \$53,962         \$37,773         \$16,189         \$285         \$200         \$86           70.0000%         \$112,302         \$7,861         \$33,691         \$111,341         \$77,939         \$33,402         \$961         \$672         \$288           nrt         70.0000%         \$112,302         \$78,611         \$33,691         \$11,341         \$77,939         \$33,402         \$961         \$672         \$288           nrt         70.0000%         \$112,302         \$78,611         \$33,691         \$11,772         \$31,634         \$21,749         \$14,710         \$9,919         \$4,251           Alanagement.         70.0000%         \$39,239         \$27,467         \$11,772         \$31,634         \$22,144         \$9,490         \$7,605         \$5,323         \$2,281           Addendum         70.0000%         \$1,000         \$337,548         \$481,751         \$337,226         \$144,525         \$461         \$323         \$138           Addendum         70.0000%         \$1,000         \$500         \$212,700         \$684,518         \$479,163         \$20,482         \$17,137         \$7345  | Elements and Features            | State<br>Share % | Total     | State             | Local     | Total     | State<br>Share              | Local<br>Share |          | State<br>Share   |         | Total Budget<br>Expended |
| River Segment 3 Erosion Site 2       \$54,247       \$37,973       \$16,274       \$53,962       \$37,773       \$16,189       \$285       \$200         70.0000%       \$112,302       \$78,611       \$33,691       \$111,341       \$77,939       \$33,402       \$961       \$672         rt       70.0000%       \$14,000       \$6,000       \$5,830       \$4,081       \$1,749       \$14,170       \$9,919       \$9,919         Alanagement.       70.0000%       \$39,239       \$27,467       \$11,772       \$31,634       \$22,144       \$9,490       \$7,605       \$5,323       \$3         70.0000%       \$482,212       \$337,548       \$144,664       \$481,751       \$337,226       \$144,525       \$461       \$323         addendum       70.0000%       \$1,000       \$700       \$300       \$6       \$0       \$1,000       \$700         \$709,000       \$496,300       \$212,700       \$684,518       \$479,163       \$205,355       \$24,482       \$17,137       \$17,137  | Formula                          | a                | q         | ပ                 | d = b-c   | Φ         | f = e*a                     | g = e-f        | h=b-e    | j=c-f            | g-b=į   | k = e/b                  |
| 70,0000% \$54,247 \$37,973 \$16,274 \$53,962 \$37,773 \$16,189 \$285 \$200 70,0000% \$112,302 \$78,611 \$33,691 \$111,341 \$77,939 \$33,402 \$961 \$672 70,0000% \$14,000 \$14,000 \$6,000 \$5,830 \$4,081 \$1,749 \$14,170 \$9,919 70,0000% \$39,239 \$27,467 \$11,772 \$31,634 \$22,144 \$9,490 \$7,605 \$5,323 70,0000% \$482,212 \$337,548 \$144,664 \$481,751 \$337,226 \$144,525 \$461 \$323 3ddendum 70,0000% \$1,000 \$700 \$209,300 \$212,700 \$684,518 \$479,163 \$205,355 \$24,482 \$17,137 \$1  | Element 5A: Feather River Segmer | nt 3 Erosion Sit | te 2      |                   |           |           |                             |                |          |                  |         |                          |
| 70,0000% \$112,302 \$78,611 \$33,691 \$111,341 \$77,939 \$33,402 \$961 \$672 \$672 \$170,000% \$20,000 \$14,000 \$6,000 \$5,830 \$4,081 \$1,749 \$14,170 \$9,919 \$1,000 \$39,239 \$27,467 \$11,772 \$31,634 \$22,144 \$9,490 \$7,605 \$5,323 \$1,634 \$482,212 \$337,548 \$144,664 \$481,751 \$337,226 \$144,525 \$461 \$323 \$1,000 \$1,000 \$7,00 \$300 \$1,000 \$1, | 5A.1.1 - Design                  | 70.0000%         | \$54,247  | \$37,973          | \$16,274  | \$53,962  | \$37,773                    | \$16,189       | \$285    | \$200            | \$86    | 89.5%                    |
| rt 70.0000% \$20,000 \$14,000 \$6,000 \$5,830 \$4,081 \$1,749 \$14,170 \$9,919 \$1,000 \$1,0000% \$39,239 \$27,467 \$11,772 \$31,634 \$22,144 \$9,490 \$7,605 \$5,323 \$1,634 \$22,144 \$9,490 \$7,605 \$5,323 \$1,634 \$1,772 \$337,226 \$144,525 \$461 \$323 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$209,300 \$209,300 \$209,100 \$1,000 \$ | 5A.1.2 - Permitting              | 70.0000%         | \$112,302 | \$78,611          | \$33,691  | \$111,341 | \$77,939                    | \$33,402       | \$961    | \$672            | \$288   | 99.1%                    |
| Aanagement.       70.0000%       \$39,239       \$27,467       \$11,772       \$31,634       \$22,144       \$9,490       \$7,605       \$5,323       \$         70.0000%       \$482,212       \$337,548       \$144,664       \$481,751       \$337,226       \$144,525       \$461       \$323         3ddendum       70.0000%       \$1,000       \$700       \$300       \$0       \$0       \$1,000       \$700       \$700       \$200       \$0       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$205,355       \$205,355       \$205,355       \$204,482       \$17,137       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$1,000       \$205,355       \$205,355       \$205,355       \$205,355       \$10,000 <td< td=""><td>5A.1.3 - ROW Support</td><td>70.0000%</td><td>\$20,000</td><td>\$14,000</td><td>\$6,000</td><td>\$5,830</td><td>\$4,081</td><td>\$1,749</td><td>\$14,170</td><td>\$9,919</td><td>\$4,251</td><td>29.2%</td></td<>   | 5A.1.3 - ROW Support             | 70.0000%         | \$20,000  | \$14,000          | \$6,000   | \$5,830   | \$4,081                     | \$1,749        | \$14,170 | \$9,919          | \$4,251 | 29.2%                    |
| 70.0000% \$482,212 \$337,548 \$144,664 \$481,751 \$337,226 \$144,525 \$461 \$323 addendum 70.0000% \$1,000 \$700 \$200 \$200 \$496,300 \$212,700 \$684,518 \$479,163 \$205,355 \$24,482 \$17,137  | 5A.2 - Construction Management.  | 70.0000%         | \$39,239  | \$27,467          | \$11,772  | \$31,634  | \$22,144                    | \$9,490        | \$7,605  | \$5,323          | \$2,281 | %9'08                    |
| addendum 70.0000% \$1,000 \$700 \$300 \$0 \$0 \$1,000 \$700 \$700 \$212,700 \$684,518 \$479,163 \$205,355 \$24,482 \$17,137 \$  | 5A.3 - Construction              | 70.0000%         | \$482,212 | \$337,548         | \$144,664 | \$481,751 | \$337,226                   | \$144,525      | \$461    | \$323            | \$138   | %6'66                    |
| \$709,000 \$496,300 \$212,700 \$684,518 \$479,163 \$205,355 \$24,482 \$17,137 <b>:</b>  | 5A.4 - O&M manual addendum       | 70.0000%         | \$1,000   | \$700             | \$300     | \$0       | \$0                         | \$0            | \$1,000  | \$200            | \$300   | %0.0                     |
|   | Subtotal Element 5A              |                  | \$709,000 | \$496,300         | \$212,700 | \$684,518 | \$479,163                   | \$205,355      | \$24,482 | \$17,137         | \$7,345 | <b>%9.96</b>             |

[1] Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

"11QPRTotElem5A"

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 6** 

|  |                  | Ove         | Overall Budget [1] | _         | Actual E  | Actual Expenses to Date [2] | ate [2]        | Rem         | Remaining Budget | <b>*</b>       | Percentage of            |
|--|------------------|-------------|--------------------|-----------|-----------|-----------------------------|----------------|-------------|------------------|----------------|--------------------------|
| Elements and Features                    | State<br>Share % | Total       | State              | Local     | Total     | State<br>Share              | Local<br>Share | Total       | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula                                  | œ                | q           | v                  | d = b-c   | ø         | f = e*a                     | g = e-f        | h=b-e       | i=c-f            | g-b≕į          | k = e/b                  |
| Element 6: Feather River Land Management | i Management     |             |                    |           |           |                             |                |             |                  |                |                          |
| 6.1: Env. Maintenance                    | 82.8246%         | \$150,000   | \$124,237          | \$25,763  | \$112,914 | \$93,520                    | \$19,393       | \$37,086    | \$30,717         | \$6,370        | 75.3%                    |
| 6.2: Lease Back                          | 82.8246%         | \$50,000    | \$41,412           | \$8,588   | \$780     | \$646                       | \$134          | \$49,220    | \$40,766         | \$8,454        | 1.6%                     |
| 6.3: Land Maintenance                    | 82.8246%         | \$2,150,000 | \$1,780,729        | \$369,271 | \$1,740   | \$1,442                     | \$299          | \$2,148,260 | \$1,779,287      | \$368,972      | 0.1%                     |
| Subtotal Element 6                       |                  | \$2,350,000 | \$1,946,378        | \$403,622 | \$115,435 | \$95,608                    | \$19,826       | \$2,234,565 | \$1,850,770      | \$383,796      | 4.9%                     |

[1] Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 7** 

|  |                  | Ove         | Overall Budget [' | 1]          | Actual E    | Actual Expenses to Date [2] | ate [2]     | Rema       | Remaining Budget | #              | Percentage of            |
|--|------------------|-------------|-------------------|-------------|-------------|-----------------------------|-------------|------------|------------------|----------------|--------------------------|
| Elements and Features                            | State<br>Share % | Total       | State             | Local       | Total       | State<br>Share              | Local       | Total      | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula  | a                | ۵           | v                 | d = b-c     | Φ           | f = e*a                     | g = e-f     | h=b-e      | i=c-f            | 6-p≕(          | k = e/b                  |
| Element 7: Project Management, Legal, Community  | Legal, Commu     | nity        |                   |             |             |                             |             |            |                  |                |                          |
| Relations support, Land Management, and Overhead | ment, and Over   | head        |                   |             |             | ,                           |             |            |                  | ,              |                          |
| 7.1: Salaries                                    | 76.3198%         | \$1,309,737 | \$999,589         | \$310,148   | \$1,280,610 | \$977,359                   | \$303,251   | \$29,128   | \$22,230         | \$6,897        | %8'.26                   |
| 7.2: Consulting                                  | 76.3198%         | \$1,589,571 | \$1,213,143       | \$376,428   | \$1,568,920 | \$1,197,396                 | \$371,524   | \$20,651   | \$15,747         | \$4,904        | %2'86                    |
| 7.3: Legal                                       | 76.3198%         | \$1,195,497 | \$912,401         | \$283,096   | \$1,144,225 | \$873,270                   | \$270,955   | \$51,272   | \$39,131         | \$12,141       | %2'56                    |
| 7.4: Travel                                      | 76.3198%         | \$9,827     | \$7,500           | \$2,327     | \$8,519     | \$6,501                     | \$2,017     | \$1,309    | \$399            | \$310          | %2'98                    |
| 7.5: General                                     | 76.3198%         | \$350,756   | \$267,696         | \$83,060    | \$303,341   | \$231,509                   | \$71,832    | \$47,415   | \$36,187         | \$11,228       | 86.5%                    |
| 7.6: Insurance                                   | 76.3198%         | \$701,375   | \$535,288         | \$166,087   | \$862,911   | \$658,572                   | \$204,339   | -\$161,536 | -\$123,284       | -\$38,252      | 123.0%                   |
| 7.7: Travel/Vehicle                              | 76.3198%         | \$26,273    | \$20,051          | \$6,221     | \$20,790    | \$15,867                    | \$4,923     | \$5,483    | \$4,184          | \$1,298        | 79.1%                    |
| 7.8: Memberships                                 | 76.3198%         | \$18,804    | \$14,351          | \$4,453     | \$6,691     | \$5,106                     | \$1,584     | \$12,113   | \$9,245          | \$2,868        | 32.6%                    |
| Subtotal Element 7                               |                  | \$5,201,840 | \$3,970,020       | \$1,231,821 | \$5,196,006 | \$3,965,581                 | \$1,230,425 | \$5,834    | \$4,439          | \$1,396        | %6.66                    |

<sup>[1]</sup> Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

"11QPRTotElem7"

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 9** 

|  |                  | Ove          | Overall Budget [1 | 1]          | Actual E     | Actual Expenses to Date [2] | tate [2]       | Rema      | Remaining Budget |                | Percentage of            |
|--|------------------|--------------|-------------------|-------------|--------------|-----------------------------|----------------|-----------|------------------|----------------|--------------------------|
| Elements and Features                                | State<br>Share % | Total        | State             | Local       | Total        | State<br>Share              | Local<br>Share | Total     | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula  | Ø                | a            | ပ                 | d = b-c     | Φ            | f = e*a                     | g = e-f        | h=b-e     | i=c-f            | g-b≓           | k = e/b                  |
| Element 9: Feather River Segment 1 Levee Improvement | 1 Levee Impre    | ovement      |                   |             |              |                             |                |           |                  |                |                          |
| Feature 9.1.1 - Design                               | 70.0000%         | \$1,195,322  | \$836,725         | \$358,597   | \$1,174,894  | \$822,426                   | \$352,468      | \$20,428  | \$14,300         | \$6,129        | 98.3%                    |
| Feature 9.1.2 - Permitting                           | 70.0000%         | \$220,934    | \$154,654         | \$66,280    | \$194,263    | \$135,984                   | \$58,279       | \$26,672  | \$18,670         | \$8,001        | 87.9%                    |
| Feature 9.1.3 - ROW Support                          | 70.0000%         | \$295,781    | \$207,047         | \$88,734    | \$218,062    | \$152,644                   | \$65,419       | \$77,718  | \$54,403         | \$23,316       | 73.7%                    |
| Feature 9.2 - Construction Mgt.                      | 70.0000%         | \$1,411,680  | \$988,176         | \$423,504   | \$1,372,533  | \$960,773                   | \$411,760      | \$39,147  | \$27,403         | \$11,744       | 97.2%                    |
| Feature 9.3 - Construction                           | 70.0000%         | \$9,118,414  | \$6,382,890       | \$2,735,524 | \$9,076,695  | \$6,353,687                 | \$2,723,009    | \$41,719  | \$29,203         | \$12,516       | 89.5%                    |
| Feature 9.4 - O&M Segment 1                          | 70.0000%         | \$12,597     | \$8,818           | \$3,779     | \$1,029      | \$720                       | \$309          | \$11,569  | \$8,098          | \$3,471        | 8.2%                     |
| Subtotal Element 9                                   |                  | \$12,254,728 | \$8,578,310       | \$3,676,418 | \$12,037,475 | \$8,426,232                 | \$3,611,242    | \$217,253 | \$152,077        | \$65,176       | 98.2%                    |
|  |                  |              |                   |             |              |                             |                |           |                  |                |                          |

"11QPRTotElem9"

[1] Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.

Cumulative Through December 2010 (11th Quarter)

**ELEMENT 9A** 

|  |                  | Ove       | Overall Budget [1 | _         | Actual E  | Actual Expenses to Date [2] | ate [2]        | Rema      | Remaining Budget | *              | Percentage of            |
|--|------------------|-----------|-------------------|-----------|-----------|-----------------------------|----------------|-----------|------------------|----------------|--------------------------|
| Elements and Features                            | State<br>Share % | Total     | State             | Local     | Total     | State<br>Share              | Local<br>Share | Total     | State<br>Share   | Local<br>Share | Total Budget<br>Expended |
| Formula  | а                | a         | ပ                 | q = p-c   | Φ         | f = e*a                     | g = e-f        | h=b-e     | j=c-f            | g-b≕           | k = e/b                  |
|  |                  |           |                   |           |           |                             |                |           |                  |                |                          |
| Element 9A: Feather River Segment 1 Crack Repair | t 1 Crack Rep    | air       |                   |           |           |                             |                |           |                  |                |                          |
| Feature 1.1 - Engineering, Design, P 70.0000%    | 70.0000%         | \$125,000 | \$87,500          | \$37,500  | \$71,852  | \$50,296                    | \$21,556       | \$53,148  | \$37,204         | \$15,944       | 24.5%                    |
| Feature 1.2 - Right of Way Support               | 70.0000%         | \$15,000  | \$10,500          | \$4,500   | \$0       | \$0                         | \$0            | \$15,000  | \$10,500         | \$4,500        | %0:0                     |
| Feature 2 - Construction                         | 70.0000%         | \$510,000 | \$357,000         | \$153,000 | \$432,119 | \$302,483                   | \$129,636      | \$77,881  | \$54,517         | \$23,364       | 84.7%                    |
| Feature 3 - Operations & Maintenanc 70.0000%     | %000002          | \$10,000  | \$7,000           | \$3,000   | \$0       | \$0                         | \$0            | \$10,000  | \$7,000          | \$3,000        | %0:0                     |
| Subtotal Element 9A                              |                  | \$660,000 | \$462,000         | \$198,000 | \$503,971 | \$352,780                   | \$151,191      | \$156,029 | \$109,220        | \$46,809       | 76.4%                    |

"11QPRTotElem9A"

<sup>[1]</sup> Revised per the OAWP Budget Submitted for the 11th QWP submitted September 23, 2010 [2] Total expenses for project through December 31, 2010 including cerditable expenses prior to effective date of agreement.